

**FINAL**

# **PERFORMANCE-BASED REMEDIATION Site SS023 Corrective Measures Implementation Report**

**JULY 2015**

**BEALE AIR FORCE BASE, CALIFORNIA**

**Project No.: BAEY20147501PB**

**Contract No.: FA8903-09-D-8557**

**Task Order: 0003**



Submitted to:



Submitted by:



**CH2MHILL®**

**Beale Air Force Base, California**  
**Final Site SS023 Corrective Measures Implementation Report**  
**Distribution List**

---

|  | Electronic | Document Number   |
|--|------------|---|
| <b>Air Force</b>   |            |   |
| Kent Hawley, P.E.<br>AFCEC/CZO<br>6601 B Street, Bldg 2561<br>Beale AFB, CA 95903-1708   |            | F_SS023_CMI-001 (CD-ROM)<br>F_SS023_CMI-002 (CD-ROM)<br>F_SS023_CMI-003 |
| Darren Rector<br>AFCEC/CZO – Portage, Inc.<br>6601 B Street, Bldg 2561<br>Beale AFB, CA 95903-1708   | CD-ROM     |   |
| David Leeson<br>HQ AFCEC/CZRW, Bldg 171<br>Work Phone: (210) 395-0641<br>3515 S. General McMullen<br>San Antonio, TX 78226-2018  | CD-ROM     |   |
| Ana Jimenez ( <a href="mailto:ana.jimenez@us.af.mil">ana.jimenez@us.af.mil</a> )<br>AFCEC/772 ESS/PKB<br>Work Phone: (210) 395-8761<br>2261 Hughes Avenue, Suite 163<br>JBSA Lackland, TX 78236-9853                       |            | Submittal letter only via e-mail  |
| Marc Trost ( <a href="mailto:marc.trost@us.af.mil">marc.trost@us.af.mil</a> )<br>AFLOA JACE/FSC, Bldg 171<br>Work Phone: (210) 395-8973<br>3515 S. General McMullen<br>San Antonio, TX 78226-2018                          |            | Electronic transmission via e-mail                                      |
| Bill Hall<br>HQ AFCEC/CZRW, Bldg 171<br>Work Phone: (210) 395-0703<br>3515 S. General McMullen<br>San Antonio, TX 78226-2018   | CD-ROM     |   |
| Lora Gaitwood-Smith ( <a href="mailto:lora.gaitwoodsmith@us.af.mil">lora.gaitwoodsmith@us.af.mil</a> )<br>AFCEC/772 ESS/PKB<br>Work Phone: (210) 395-8723<br>2261 Hughes Avenue, Suite 163<br>JBSA Lackland, TX 78236-9853 |            | Submittal letter only via e-mail  |
| ERPIMS Data Support Desk ( <a href="mailto:afcec.czra.erpims@us.af.mil">afcec.czra.erpims@us.af.mil</a> )<br>AFCEC/CZRA, Bldg 171<br>3515 S. General McMullen<br>San Antonio, TX 78226-2018                                |            | Electronically by CDUT  |
| Shannon Garcia, Ph.D.<br>HQ AFCEC/CZTE, Bldg 171<br>Work Phone: (210) 395-0668<br>3515 S. General McMullen<br>San Antonio, TX 78226-2018   | CD-ROM     |   |

**Beale Air Force Base, California**  
**Final Site SS023 Corrective Measures Implementation Report**  
**Distribution List**

---

|  | <b>Electronic</b> | <b>Document Number</b>           |
|--|-------------------|----------------------------------|
| Maria Melendez ( <a href="mailto:maria.melendez.2.ctr@us.af.mil">maria.melendez.2.ctr@us.af.mil</a> )<br>AFCEC/CZRW, Bldg 171<br>Work Phone: (979) 968-5554<br>2261 Hughes Avenue, Suite 163<br>Lackland, TX 78236-9853  |                   | Submittal letter only via e-mail |
| <b>Regulatory</b>  |                   |                                  |
| Dominique Forrester, P.E.<br>Department of Toxic Substances Control<br>Office of Military Facilities<br>Northern California Operations<br>8800 Cal Center Drive<br>Sacramento, CA 95826  | CD-ROM            | F_SS023_CMI-004                  |
| Mark W. Clardy, P.G.<br>Regional Water Quality Control Board<br>Central Valley Region<br>11020 Sun Center Drive, Suite 200<br>Rancho Cordova, CA 95670-6114  | CD-ROM            |                                  |
| John R. Hart, P.E. ( <a href="mailto:john.hart@dtsc.ca.gov">john.hart@dtsc.ca.gov</a> )<br>Department of Toxic Substances Control<br>Office of Military Facilities<br>Northern California Operations<br>8800 Cal Center Drive<br>Sacramento, CA 95826          |                   | Submittal letter only via e-mail |
| Terry Escarda, P.E. ( <a href="mailto:terry.escarda@dtsc.ca.gov">terry.escarda@dtsc.ca.gov</a> )<br>Department of Toxic Substances Control<br>Office of Military Facilities<br>Northern California Operations<br>8800 Cal Center Drive<br>Sacramento, CA 95826 |                   | Submittal letter only via e-mail |

**Beale Air Force Base, California**  
**Final Site SS023 Corrective Measures Implementation Report**  
**Distribution List**

---

|   | <b>Electronic</b> | <b>Document Number</b>           |
|---|-------------------|----------------------------------|
| <b>CH2M HILL</b>                          |                   |                                  |
| Jay Wilburn/CH2M HILL, SAC                |                   | Submittal letter only via e-mail |
| Eric Burrell/CH2M HILL, ATL               |                   | Submittal letter only via e-mail |
| Martin Barackman/CH2M HILL, RDD           |                   | Submittal letter only via e-mail |
| Peggy Taylor/CH2M HILL, SAC (Library)     | CD-ROM            | F_SS023_CMI-005                  |
| Shandon Sands/CH2M HILL, Beale AFB Office | CD-ROM            |                                  |
| Kenna Hunt/CH2M HILL, RDD (Library)       | CD-ROM            | F_SS023_CMI-006                  |
| Brad Shearer/CH2M HILL, RDD               | CD-ROM            | F_SS023_CMI-007                  |
| Katie Rhoades/CH2M HILL, NJO              |                   | Submittal letter only via e-mail |
| Gail Rich/CH2M HILL, RDD                  |                   | Submittal letter only via e-mail |
| Karen Kocher/CH2M HILL, AUS               |                   | Submittal letter only via e-mail |



CH2M HILL  
2485 Natomas Park Drive,  
Suite 600  
Sacramento, CA 95833-2937  
Tel (916) 920-0300  
Fax (916) 920-8463

July 14, 2015

456998.09.22.CL.02

Mr. David Leeson  
HQ AFCEC/CZRW  
3515 S. General McMullen  
San Antonio, TX 78226-2018

Subject: Beale Air Force Base, California  
Performance-based Remediation  
*Final Site SS023 Corrective Measures Implementation Report*  
Sub-CLIN: 0009CL  
Sub-sub-CLIN: NA  
Payment Milestone No.: 2  
Payment Milestone: AF/Regulator Approval of Final CMI Report  
Project No.: BAEY20147501PB  
File Plan No.: 17-A-211  
Contract No.: FA8903-09-D-8557  
Task Order: 0003

Dear Mr. Leeson:

This letter documents the submittal of the *Final Site SS023 Corrective Measures Implementation Report* for Beale Air Force Base, California. This submittal satisfies Sub-CLIN: 0009CL, Sub-sub-CLIN: NA, Payment Milestone No.: 2 – AF/Regulator Approval of Final CMI Report, Task Order: 0003.

Copies of this document have been delivered to the individuals included on the attached distribution list.

Regulatory concurrence on this Final document is requested by **Friday, August 14, 2015**.

If you have any questions concerning this submittal, you can contact me at (916) 286-0248.

Sincerely,

CH2M HILL

A handwritten signature in blue ink that reads "D. Jay Wilburn".

D. Jay Wilburn  
Project Manager

Enclosures

SAC\TO0003\_SS023\_CMI\_SubmittalLetter.docx



**Final**

**Beale Air Force Base, California**

**Site SS023 Corrective Measures Implementation Report**

**Sub-CLIN: 0009CL**

**Sub-sub-CLIN: NA**

**Prepared for  
Air Force Civil Engineer Center**

**Contract No.: FA8903-09-D-8557**

**Task Order: 0003**

**Project No.: BAEY20147501PB**

**Prepared by**



**Document No.: F\_SS023\_CMI-elec**

**July 14, 2015**

**2485 Natomas Park Drive, Suite 600  
Sacramento, California 95833**

## REPORT DOCUMENTATION PAGE

Form Approved  
OMB No. 0704-0188

Public reporting burden for this collection of information is estimated to average 1 hour per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to Washington Headquarters Services, Directorate for Information Operation and Reports, 1215 Jefferson Davis Highway, Suite 1204, Arlington, VA 22202-4302, and to the Office of Management and Budget, Paperwork Reduction Project (0704-0188), Washington, DC 20503.

|   |   |  |  |
|---|---|--|--|
| <b>1. AGENCY USE ONLY (Leave blank)</b>   | <b>2. REPORT DATE</b><br>July 14, 2015                          | <b>3. REPORT TYPE AND DATES COVERED</b><br>Final <i>Site SS023 Corrective Measures Implementation Report</i><br>(June 2014 - March 2015) |  |
| <b>4. TITLE AND SUBTITLE</b><br>Beale Air Force Base, California<br>Performance-based Remediation<br>Final <i>Site SS023 Corrective Measures Implementation Report</i><br>Sub-CLIN: 0009CL<br>Sub-sub-CLIN: NA<br>Payment Milestone No.: 2<br>Payment Milestone: AF/Regulator Approval of Final CMI Report<br>Task Order: 0003  |   |  | <b>5. FUNDING NUMBERS</b><br>Contract No.: FA8903-09-D-8557<br>Project No.: BAEY20147501PB |
| <b>6. AUTHOR(S)</b><br>CH2M HILL (Katie Rhoades)  |   |  | <b>8. PERFORMING ORGANIZATION REPORT NUMBER</b><br>456998.09.22.CL.02                      |
| <b>7. PERFORMING ORGANIZATION NAME(S) AND ADDRESS(ES)</b><br>CH2M HILL<br>2485 Natomas Park Drive, Suite 600<br>Sacramento, CA 95833  |   |  |  |
| <b>9. SPONSORING/MONITORING AGENCY NAME(S) AND ADDRESS(ES)</b><br>HQ AFCEC/CZRW<br>3515 S. General McMullen<br>San Antonio, TX 78226-2018   |   |  | <b>10. SPONSORING/MONITORING AGENCY REPORT NUMBER</b>                                      |
| <b>11. SUPPLEMENTARY NOTES</b>  |   |  |  |
| <b>12a. DISTRIBUTION/AVAILABILITY STATEMENT</b><br>Statement A: "Approved for Public release: distribution is unlimited."   |   |  | <b>12b. DISTRIBUTION CODE</b>  |
| <b>13. ABSTRACT (Maximum 200 words)</b><br>This Corrective Measures Implementation (CMI) Report for Site SS023, Beale Air Force Base, California, summarizes the optimization of the interim corrective measures and documents that the final remedy is in place at Site SS023. This work is being conducted at Beale AFB, California (Task Order 0003; Project No.: BAEY20147501PB; Contract No.: FA8903-09-D-8557). |   |  |  |
| <b>14. SUBJECT TERMS</b><br>Final <i>Site SS023 Corrective Measures Implementation Report</i>   |   |  | <b>15. NUMBER OF PAGES</b><br>One volume   |
|   |   |  | <b>16. PRICE CODE</b>  |
| <b>17. SECURITY CLASSIFICATION OF REPORT</b><br>Unclassified  | <b>18. SECURITY CLASSIFICATION OF THIS PAGE</b><br>Unclassified | <b>19. SECURITY CLASSIFICATION OF ABSTRACT</b><br>Unclassified   | <b>20. LIMITATION OF ABSTRACT</b><br>Unlimited   |

---

*Final*

# **Site SS023 Corrective Measures Implementation Report**

**Beale Air Force Base, California**

Prepared for

**Air Force Civil Engineer Center**

July 2015

**CH2MHILL®**

2485 Natomas Park Drive  
Suite 600  
Sacramento, CA 95833



# Executive Summary

---

This Corrective Measures Implementation (CMI) Report for Site SS023, Beale Air Force Base, California, summarizes the optimization of the interim corrective measures and documents that the final remedy is in place at Site SS023 (Figure ES-1). The final remedy was selected and implemented in accordance with the *Site SS023 Statement of Basis / Corrective Measures Implementation Work Plan* (Work Plan) (CH2M HILL, 2014). No further action was selected for soil and soil vapor. In situ chemical oxidation (ISCO), enhanced attenuation (EA), and land use controls (LUCs) were selected for groundwater. Trichloroethene (TCE) and tetrachloroethene (PCE) were identified as contaminants of concern (COCs) in groundwater.

This report is being prepared by CH2M HILL for the Air Force Civil Engineer Center under the Worldwide Environmental Restoration and Construction Contract No. FA8903-09-D-8557, Task Order 0003.

## Corrective Measure Objectives

The site-specific objectives at Site SS023 are to reduce concentrations of COCs in underlying groundwater originating at Site SS023 (Figure ES-2) to support restoration of groundwater, to restrict potential exposure to COCs in groundwater, and to comply with state Resource Conservation and Recovery Act requirements. TCE and PCE levels in underlying groundwater will be reduced to allow for unlimited use/unrestricted exposure, which support the restoration of groundwater to designated beneficial uses (domestic, municipal, agricultural, and industrial supply).

## Corrective Measure Implementation


The remedy implemented at Site SS023 consists of three main components: ISCO, EA, and LUCs. To implement the ISCO portion of the remedy, four injection wells were constructed and developed in June 2014, baseline sampling was conducted, sodium permanganate was injected into new and existing wells, and monitoring was performed from November 5, 2014, to January 23, 2015. During the baseline sampling event (July 2014), the highest TCE concentration was detected in a groundwater sample collected from injection well SWMU23C016IW with a TCE concentration of 564 micrograms per liter ( $\mu\text{g/L}$ ) (Figure ES-3). Groundwater samples collected from the new injection wells near Doolittle Drive (SWMU23C015IW, SWMU23C016IW, and SWMU23C017IW) contained TCE concentrations ranging from 54 to 564  $\mu\text{g/L}$ . The detection of TCE in groundwater collected from these wells further confirms that there is a residual TCE mass in groundwater beneath Doolittle Drive (upgradient of the ozone/air sparge system). EA involves groundwater monitoring downgradient from the ISCO treatment zone and will be documented in the Basewide Groundwater Monitoring Program Reports. LUCs were implemented to prevent exposure to groundwater containing COCs at concentrations greater than the cleanup levels.

## Monitoring Plan


After injection, performance monitoring will be conducted semiannually to assess the long-term effectiveness of the ISCO and EA remedies. Compliance monitoring will be conducted for 1 year or until objectives of the Monitoring and Reporting Program (MRP) have been met. Exceedances of baseline concentrations in a downgradient compliance monitoring well would indicate an adverse impact to groundwater outside the transition zone. A contingency plan has been developed to provide a general overview of efforts that the U.S. Air Force would take to address exceedances of dissolved chromium, dissolved manganese, or permanganate at concentrations greater than twice baseline concentrations in downgradient compliance monitoring wells.

## Works Cited

CH2M HILL. 2014. *Site SS023 Statement of Basis / Corrective Measures Implementation Work Plan*. Prepared for Beale Air Force Base, California. Final. September.










**LEGEND**

- GROUNDWATER MONITORING WELL
- GROUNDWATER INJECTION WELL
- OZONE/AIR SPARGE WELL
- M FORMER OIL/WATER SEPARATOR
- UNDERGROUND CONVEYANCE FOR OZONE SPARGE SYSTEM
- ⋯ SANITARY SEWER/IWL CONVEYANCE
- ▨ EXCAVATED AREA AND GREASE RACK (TN & ASSOCIATES, 2000)
- ▭ NO FURTHER ACTION AREA FOR SOIL AND SOIL VAPOR



**FIGURE ES-2  
SITE SS023 LOCATION AND  
FEATURES MAP**  
SITE SS023 CORRECTIVE MEASURES IMPLEMENTATION REPORT  
BEALE AIR FORCE BASE, CALIFORNIA





**LEGEND**

- TCE CONCENTRATION IN GROUNDWATER (µg/L)**
- NOT DETECTED (ND)
  - ND to 5
  - 5 to 100
  - >100
- GROUNDWATER MONITORING WELL
- GROUNDWATER INJECTION WELL
- MEASURED GROUNDWATER ELEVATION (feet NAVD88)  
 116.59 (GREY TEXT INDICATES ELEVATION NOT USED IN CONTOURING)
- 20.5 TCE CONCENTRATION IN GROUNDWATER (µg/L)
- Ⓜ FORMER OIL/WATER SEPARATOR
- - - TCE CONCENTRATION CONTOUR (µg/L)
- GROUNDWATER ELEVATION CONTOUR (feet NAVD88)
- ➔ GROUNDWATER FLOW DIRECTION
- - - SANITARY SEWER/IWL CONVEYANCE
- ▨ EXCAVATED AREA AND GREASE RACK (TN & ASSOCIATES, 2000)


**NOTES:**

DATA PRESENTED ON THIS FIGURE WAS COLLECTED DURING THE 2014 ANNUAL BGMP SAMPLING EVENT.

µg/L = MICROGRAMS PER LITER.

J = THE ANALYTE WAS POSITIVELY IDENTIFIED, AND THE QUANTITATION IS AN ESTIMATE.

NAVD88 = NORTH AMERICAN VERTICAL DATUM OF 1988.



**FIGURE ES-3**  
**SITE SS023 TCE CONCENTRATIONS**  
**IN GROUNDWATER**  
 SITE SS023 CORRECTIVE MEASURES IMPLEMENTATION REPORT  
 BEALE AIR FORCE BASE, CALIFORNIA



# Contents

---

| Section   | Page        |
|---|-------------|
| <b>Executive Summary</b> .....  | <b>ES-1</b> |
| Corrective Measure Objectives.....                                    | ES-1        |
| Corrective Measure Implementation .....                               | ES-1        |
| Monitoring Plan .....   | ES-1        |
| Works Cited.....  | ES-2        |
| <b>Acronyms and Abbreviations</b> .....                               | <b>iii</b>  |
| <b>1 Introduction</b> .....   | <b>1-1</b>  |
| 1.1 Site Background .....   | 1-1         |
| 1.1.1 Hydrogeology.....   | 1-1         |
| 1.1.2 Site History and Response Actions .....                         | 1-2         |
| 1.2 Report Objectives .....   | 1-2         |
| 1.3 Report Organization.....  | 1-2         |
| <b>2 Corrective Measure Objectives</b> .....                          | <b>2-1</b>  |
| 2.1 Corrective Measure Objectives.....                                | 2-1         |
| 2.2 Cleanup Levels for Groundwater .....                              | 2-1         |
| <b>3 Corrective Measure Implementation</b> .....                      | <b>3-1</b>  |
| 3.1 ISCO Implementation.....  | 3-1         |
| 3.1.1 Permitting .....  | 3-1         |
| 3.1.2 Hollow-stem Auger Drilling and Injection Well Construction..... | 3-1         |
| 3.1.3 Injection Well Construction .....                               | 3-2         |
| 3.1.4 Well Development .....  | 3-2         |
| 3.1.5 Baseline Monitoring.....  | 3-3         |
| 3.1.6 Hydrogeological Investigation .....                             | 3-3         |
| 3.1.7 Updated Conceptual Site Model.....                              | 3-4         |
| 3.1.8 Baseline Concentrations .....                                   | 3-4         |
| 3.1.9 Waste Management .....  | 3-5         |
| 3.1.10 Surveying.....   | 3-6         |
| 3.1.11 Sodium Permanganate Injection .....                            | 3-7         |
| 3.1.12 Deviations from the Work Plan.....                             | 3-10        |
| 3.2 Enhanced Attenuation .....  | 3-10        |
| 3.3 Land Use Controls .....   | 3-11        |
| <b>4 Monitoring Plan</b> .....  | <b>4-1</b>  |
| 4.1 Recommended Changes to the Tentative MRP .....                    | 4-1         |
| 4.2 Performance Monitoring .....                                      | 4-1         |
| 4.3 Compliance Monitoring .....                                       | 4-3         |
| 4.4 Reporting .....   | 4-3         |
| 4.5 Contingency Plan .....  | 4-3         |
| <b>5 Conclusions and Recommendations</b> .....                        | <b>5-1</b>  |
| 5.1 Conclusions .....   | 5-1         |
| 5.2 Recommendations .....   | 5-1         |
| <b>6 Works Cited</b> .....  | <b>6-1</b>  |

**Appendixes**

- A Fieldwork Documentation
- B Site SS023 Baseline Groundwater Analytical Data
- C Injection Monitoring Documentation
- D Response to Comments

**Tables**

|     |  |     |
|-----|--|-----|
| 2-1 | Cleanup Levels for Contaminants of Concern.....          | 2-1 |
| 3-1 | Drilling and Well Construction Details.....              | 3-2 |
| 3-2 | Site SS023 Well Development Summary .....                | 3-3 |
| 3-3 | Site SS023 Hydrogeological Investigation Summary.....    | 3-4 |
| 3-4 | Baseline Concentrations for Selected Analytes .....      | 3-5 |
| 3-5 | Summary of Site SS023 Survey Details .....               | 3-6 |
| 3-6 | Summary of Site SS023 Injection .....                    | 3-7 |
| 3-7 | Summary of Breakthrough Details.....                     | 3-9 |
| 3-8 | Water Quality Parameters at Breakthrough.....            | 3-9 |
| 4-1 | Well Type and Designation for Site SS023 Monitoring..... | 4-2 |
| 4-2 | Schedule of Performance and Compliance Monitoring.....   | 4-2 |

**Figures**

- ES-1 Site SS023 Vicinity Map
- ES-2 Site SS023 Location and Features Map
- ES-3 Site SS023 TCE Concentrations in Groundwater
- 1-1 Site SS023 Vicinity Map
- 1-2 Site SS023 Location and Features Map
- 3-1 Site SS023 Geologic Cross Section
- 3-2 Site SS023 TCE Concentrations in Groundwater
- 3-3 Site SS023 PCE Concentrations in Groundwater
- 4-1 Site SS023 Groundwater Monitoring Program

# Acronyms and Abbreviations

---

|                               |   |
|-------------------------------|---|
| °C                            | degree(s) Celsius                                   |
| µg/L                          | microgram(s) per liter                              |
| AFB                           | Air Force Base                                      |
| Air Force                     | U.S. Air Force                                      |
| Base                          | Air Force Base                                      |
| BGMP                          | Basewide Groundwater Monitoring Program             |
| bgs                           | below ground surface                                |
| btoc                          | below top of casing                                 |
| BW                            | background well                                     |
| CCR                           | California Code of Regulations                      |
| CE                            | Civil Engineering                                   |
| Central Valley<br>Water Board | Central Valley Regional Water Quality Control Board |
| CMI                           | Corrective Measures Implementation                  |
| CMW                           | compliance monitoring well                          |
| COC                           | contaminant of concern                              |
| DCE                           | dichloroethene                                      |
| DO                            | dissolved oxygen                                    |
| DTSC                          | California Department of Toxic Substances Control   |
| EA                            | enhanced attenuation                                |
| EPA                           | U.S. Environmental Protection Agency                |
| gpd/ft                        | gallon(s) per day per foot                          |
| gpm                           | gallon(s) per minute                                |
| gpm/ft                        | gallon(s) per minute per foot                       |
| ISCO                          | in situ chemical oxidation                          |
| IW                            | injection well                                      |
| LAR                           | limited access rig                                  |
| LUC                           | land use control                                    |
| MCL                           | maximum contaminant level                           |
| mg/L                          | milligram(s) per liter                              |
| MRP                           | Monitoring and Reporting Program                    |



|                    |   |
|--------------------|---|
| mS/cm              | milliSiemen(s) per centimeter                         |
| mV                 | millivolt(s)  |
| NaMnO <sub>4</sub> | sodium permanganate                                   |
| NOI                | Notice of Intent                                      |
| ORP                | oxidation reduction potential                         |
| PCE                | tetrachloroethene                                     |
| PID                | photoionization detector                              |
| PMW                | performance monitoring well                           |
| PVC                | polyvinyl chloride                                    |
| RAO                | remedial action objective                             |
| RCRA               | Resource Conservation and Recovery Act                |
| ROI                | radius of influence                                   |
| SOP                | standard operating procedure                          |
| State Water Board  | State Water Resources Control Board                   |
| Subtronic          | Subtronic Corporation                                 |
| SWMU23             | Solid Waste Management Unit 23                        |
| TCE                | trichloroethene                                       |
| TDS                | total dissolved solids                                |
| TEFA               | Technical and Economic Feasibility Analysis           |
| TW                 | transition zone well                                  |
| TZW                | treatment zone well                                   |
| UCL                | upper confidence limit                                |
| UFP-QAPP           | Uniform Federal Policy Quality Assurance Project Plan |
| VOC                | volatile organic compound                             |
| WQO                | water quality objective                               |
| Yuba County        | Yuba County Environmental Health Department           |
| WDR                | waste discharge requirement                           |

## SECTION 1

# Introduction

---

This Corrective Measures Implementation (CMI) Report for Site SS023, Beale Air Force Base (AFB or Base), California, summarizes the optimization of the interim corrective measures and documents that the final remedy is in place at Site SS023 (Figure 1-1) (figures are located at the end of each section). The final remedy was selected and implemented in accordance with the *Site SS023 Statement of Basis / Corrective Measures Implementation Work Plan* (Work Plan) (CH2M HILL, 2014a). No further action was selected for soil and soil vapor. In situ chemical oxidation (ISCO), enhanced attenuation (EA), and land use controls (LUCs) were selected for groundwater. Trichloroethene (TCE) and tetrachloroethene (PCE) were identified as contaminants of concern (COCs) in groundwater.

This report is being prepared by CH2M HILL for the Air Force Civil Engineer Center under the Worldwide Environmental Restoration and Construction Contract No. FA8903-09-D-8557, Task Order 0003.

## 1.1 Site Background

Beale AFB is located in the southeastern portion of the Sacramento Valley, approximately 40 miles north of Sacramento and 13 miles east of Marysville. Site SS023 is part of Solid Waste Management Unit 23 (SWMU23) and is located in the central portion of Beale AFB in the Cantonment Area, northeast of the intersection at 26th and B Streets (Figure 1-1). Site SS023 is an electrical transformer storage area inside the Civil Engineering (CE) yard. Site SS023 consists of two concrete pads measuring 52 by 60 feet, located approximately 80 feet south of Building 2539. The concrete pads are both adjacent to the northern side of the fence along Doolittle Drive. Electrical equipment, used transformers, and transformer oil were stored as part of operations and maintenance activities at the exterior electrical shop in Building 2539 (URS, 2004). The site is currently used for storage by the 9th Civil Engineering Squadron. Materials currently stored at the site (such as transformers, gravel/sand, utility poles, and generators) do not contain significant quantities of polychlorinated biphenyls or chlorinated solvents. Site SS023 is zoned for industrial use (CH2M HILL, 2013). Figure 1-2 shows the site features located at Site SS023.

Solid Waste Management Unit 23 (SWMU23) has been classified as a Resource Conservation and Recovery Act (RCRA) facility because waste management practices resulted in a transformer spill in the mid-1990s. The interim cleanup effort was conducted under the U.S. Air Force (Air Force) compliance program (URS, 2004). The sources of contaminants at SWMU23 are divided into three different sites. The COCs are TCE, PCE, and 1,1-dichloroethene (DCE). The 1,1-DCE plume (Site SS507) is west of Site SS023, while the PCE plume (Site SS508) is north of Doolittle Drive and west of A Street (northeast of Site SS023), within the CE yard. These two plumes are considered separate sites from Site SS023 and are not addressed further as part of this CMI Report.

### 1.1.1 Hydrogeology

The depth to groundwater at Site SS023 is approximately 5 to 36 feet below ground surface (bgs), with an average depth of 19 feet bgs (CH2M HILL, 2014b). The horizontal hydraulic gradient at the site is southwesterly. A groundwater trough is evident, which corresponds to a trough in the erosional surface of the marine siltstone layer. Overall, the hydraulic conductivity estimates ranged from 0.75 to 14.3 feet per day (Battelle and SteamTech Environmental Services, 2001). South of Doolittle Drive where the plume is migrating, the hydraulic conductivities ranged from 0.75 to 4.5 feet per day. For well BAT-5 (shallow/deep), the hydraulic conductivity in the shallow well (25 to 30 feet bgs) was roughly twice that of the deep well (35 to 40 feet bgs).

### 1.1.2 Site History and Response Actions

Phased investigations and interim corrective measures conducted at Site SS023 from 1994 to 2014 are summarized in the Work Plan (CH2M HILL, 2014a). Historical investigations at Site SS023 led to a number of interim corrective measures, which included soil excavation, operation of a groundwater treatment system, and operation of an ozone/air sparge system.

In 1998, maximum concentrations of TCE and PCE detected in groundwater were 1,600 and 110 micrograms per liter ( $\mu\text{g/L}$ ), respectively. From 2001 to 2003, a pilot-scale groundwater treatment system was installed that used dynamic underground stripping with hydrous pyrolysis oxidation technology to degrade the chlorinated solvents. The TCE and PCE concentrations in groundwater were reduced 85 and 91 percent, respectively. An ozone sparge system was operated from 2005 to 2012. In 2013, monitoring wells SWMU23C008MW and SWMU23C009MW were constructed to define the extent of the 100- $\mu\text{g/L}$  TCE plume to support optimization of the ISCO remedy. Groundwater samples from well SWMU23C009MW contained 956  $\mu\text{g/L}$  TCE and 47.2  $\mu\text{g/L}$  PCE, indicating a need to optimize the ISCO remedy (CH2M HILL, 2014a). The high TCE concentration in well SWMU23C009MW, located along the shoulder of Doolittle Drive (Figure 1-2), showed that most of the TCE mass remains beneath Doolittle Drive, and remediation should be emphasized in this area.

## 1.2 Report Objectives


The objectives of this CMI Report are as follows:

- Document implementation of the corrective measures at Site SS023.
- Provide baseline concentrations prior to ISCO implementation.
- Provide the monitoring plan for the ISCO remedy at Site SS023.

## 1.3 Report Organization

The organization of this report is as follows:

- **Section 1: Introduction.** Provides the Site SS023 background and the purpose and organization of this CMI Report.
- **Section 2: Corrective Measure Objectives.** Provides the objectives that the selected corrective measure will achieve.
- **Section 3: Corrective Measure Implementation.** Documents the implementation of the selected corrective measure and discusses deviations from the Work Plan. An updated conceptual site model is included in this section.
- **Section 4: Monitoring Plan.** Describes the performance and compliance monitoring for the ISCO remedy at Site SS023.
- **Section 5: Conclusions and Recommendations.** Provides a summary of the work completed and conclusions from the implementation of the ISCO remedy.
- **Section 6: Works Cited.** Provides a list of the references used to prepare this report.
- **Appendix A: Fieldwork Documentation.**
- **Appendix B: Site SS023 Baseline Groundwater Analytical Data.**
- **Appendix C: Injection Monitoring Documentation.**
- **Appendix D: Response to Comments.**









SECTION 2

# Corrective Measure Objectives

---

This section provides the objectives that the selected corrective measure will achieve. This section also provides the basis for cleanup levels and discharge limits that substantively comply with State RCRA requirements.

## 2.1 Corrective Measure Objectives

The site-specific objectives for the corrective measure at Site SS023 include the following:

- Reduce concentrations of COCs (TCE and PCE) in underlying groundwater originating at Site SS023 to support restoration of groundwater to designated beneficial uses (domestic, municipal, agricultural, and industrial supply).
- Restrict potential exposure to COCs in groundwater until concentrations are at such levels to allow for unlimited use/unrestricted exposure.
- Comply with State RCRA requirements.

## 2.2 Cleanup Levels for Groundwater

The final cleanup levels presented in Table 2-1 were established to achieve the site-specific objectives. Cleanup levels for restoring designated beneficial uses of groundwater are based on the lowest of either the federal or state primary maximum contaminant levels (MCLs). In the case of TCE and PCE, federal and state primary MCLs are the same.

**TABLE 2-1**  
Cleanup Levels for Contaminants of Concern  
*Site SS023 Corrective Measures Implementation Report, Beale Air Force Base, California*

---

**Media:** Groundwater  
**Site Area:** SS023  
**Available Use:** Unrestricted use

---

| COC | Cleanup Level (µg/L)* | Basis for Cleanup Level |
|-----|-----------------------|-------------------------|
| TCE | 5                     | Federal Primary MCL     |
| PCE | 5                     | Federal Primary MCL     |

---

\* Cleanup levels are derived from the lowest of the state or federal primary MCLs referenced in Title 22, CCR, Section 64444 and Title 40, *Code of Federal Regulations*, Part 300.430(e)(2)(I)(B). A TEFA will be conducted when these cleanup levels are achieved or when concentrations reach asymptotic levels as demonstrated by evaluation of monitoring data.

Notes:

CCR = California Code of Regulations  
TEFA = technical and economic feasibility analysis

# Corrective Measure Implementation

---

This section documents construction and operation of the remedy implemented for groundwater at Site SS023. The remedy consists of three main components: ISCO, EA, and LUCs. The ISCO component is the major component documented in this section. To implement the ISCO portion of the remedy, four injection wells were constructed and developed, baseline sampling was performed, sodium permanganate was injected into new and existing wells, and monitoring was performed. EA involves groundwater monitoring in the distal portion of the plume (downgradient from the ISCO treatment zone) and will be documented in the Basewide Groundwater Monitoring Program (BGMP) reports. EA is discussed in Section 3.2, and LUCs are discussed in Section 3.3.

## 3.1 ISCO Implementation

This section discusses the methods and details of the injection well construction, baseline monitoring, and sodium permanganate injection.

### 3.1.1 Permitting

During June 2014, four injection wells were drilled and constructed at Site SS023. Four well permits (WP0009910 to WP0009913) were obtained from the Yuba County Environmental Health Department (Yuba County) for the construction of injection wells SWMU23C014IW through SWMU23C017IW. A Base dig permit (14.073A), was obtained from Beale AFB Civil Engineering on June 9, 2014, for the construction of the four injection wells. The Yuba County well permit and the Beale AFB dig permit are presented in Appendix A, Attachments A1 and A2, respectively. CH2M HILL contracted with Subtronic Corporation (Subtronic) to check the four proposed boring locations for underground utilities using geophysical methods. Subtronic performed utility locating on June 11, 2014.

A Notice of Intent (NOI) was submitted on July 8, 2014, requesting coverage under Waste Discharge Requirement (WDR) General Order R5-2008-0149 and the Central Valley Water Board prepared a Notice of Applicability on September 18, 2014, which contained a tentative Monitoring and Reporting Program (MRP). No public comments were received. On October 29, 2014, approval to proceed with injections was provided by the Central Valley Water Board via e-mail. The MRP (Order R5-2008-0149-054) is presented in Appendix A, Attachment A3.

A lane closure notification was required because it was necessary to close one lane of traffic on Doolittle Drive for drilling operations. The notification was submitted to Beale AFB 2 weeks prior to the commencement of drilling. Flaggers were used to control traffic and a traffic count was conducted to record the number of vehicles inconvenienced by the lane closure. A copy of the lane closure notification and traffic count sheets are presented in Appendix A, Attachment A4.

### 3.1.2 Hollow-stem Auger Drilling and Injection Well Construction

CH2M HILL contracted with National Exploration, Wells, & Pumps of Woodland, California, to pothole, drill, and construct four injection wells (SWMU23C014IW through SWMU23C017IW) at Site SS023. The drilling and well construction, which occurred from June 14 through 17, 2014, was completed using hollow-stem auger drilling methods with a limited access rig (LAR) equipped with 8-inch-outer-diameter augers. Prior to drilling each boring, the LAR rig, drilling tools, and downhole coring equipment were decontaminated in accordance with the *Basewide Uniform Federal Policy Quality Assurance Project Plan* (Basewide UFP-QAPP) (CH2M HILL, 2014c). Drilling, well construction, and decontamination activities

were continuously monitored by CH2M HILL personnel. Drill cuttings were temporarily contained in a hopper provided by the drilling subcontractor, then transferred to a roll-off bin provided by Intrinsic. Waste management information is discussed in Section 3.1.9.

Lithologic samples were obtained and logged at 5-foot intervals during drilling using a continuous dry-core sampling system. Soil cores were logged using the Unified Soil Classification System. Similar to previous borings at Site SS023, a clay-dominated horizon underlain by sand and clay (23 to 35 feet bgs) was observed in the four borings (see Figure 3-1 for the geologic cross section). Field documentation including field notes, lithologic logs, and a photo log is presented in Appendix A, Attachments A5 through A7, respectively.

Air monitoring was conducted during drilling and construction of the injection wells. Volatile organic compounds (VOCs) were monitored in the breathing zone and in the head space of the lithologic samples using a MultiRAE with a 10.6-eV lamp photoionization detector (PID). VOCs were not detected in the breathing zone, but were detected in head space of the lithologic samples. The concentrations were less than 0.2 parts per million by volume in the headspace samples. PID readings are shown on the lithologic logs in Appendix A, Attachment A6.

### 3.1.3 Injection Well Construction

Table 3-1 outlines well construction details for the injection wells. Well completion diagrams are presented in Appendix A, Attachment A8. Each injection well was constructed with 2-inch-diameter Schedule 40 polyvinyl chloride (PVC) blank casing, 2-inch-diameter machine-slotted PVC screen with 0.040-inch openings, filter pack material consisting of #6 sand, a transition seal consisting of hydrated medium bentonite chips, and a sanitary seal consisting of cement grout with 3 to 5 percent (by weight) bentonite powder additive. The injection wells were constructed as single completions and screened from 15 to 35 feet bgs, except for well SWMU23C014IW, which was screened from 30 to 50 feet bgs. Wells were completed as a flush mount set in a 24-inch-diameter concrete pad.

**TABLE 3-1**

Drilling and Well Construction Details

*Site SS023 Corrective Measures Implementation Report, Beale Air Force Base, California*

| Well ID      | Screen Interval<br>(feet bgs) | Filter Pack Interval<br>(feet bgs) | Borehole Depth<br>(feet bgs) | Well Casing Diameter<br>(inches) |
|--------------|-------------------------------|------------------------------------|------------------------------|----------------------------------|
| SWMU23C014IW | 30 to 50                      | 28 to 51.0                         | 51.0                         | 2                                |
| SWMU23C015IW | 15 to 35                      | 13 to 36.5                         | 36.5                         | 2                                |
| SWMU23C016IW | 15 to 35                      | 13 to 36.5                         | 36.5                         | 2                                |
| SWMU23C017IW | 15 to 35                      | 13 to 36.0                         | 36.0                         | 2                                |

Note:

Borehole diameter was 8 inches for each injection well.

### 3.1.4 Well Development

Following well construction, each injection well was developed to remove fines from the filter pack and well screen in accordance with standard operating procedure (SOP)-72, included in Appendix A to the Basewide UFP-QAPP (CH2M HILL, 2014c). Table 3-2 contains the volume discharged during well development of the new injection wells.



**TABLE 3-2**

Site SS023 Well Development Summary

Site SS023 Corrective Measures Implementation Report, Beale Air Force Base, California

| Well ID      | Development Date | Volume Discharged (gallons) |
|--------------|------------------|-----------------------------|
| SWMU23C014IW | 06/18/2014       | 124                         |
| SWMU23C015IW | 06/18/2014       | 140                         |
| SWMU23C016IW | 06/17/2014       | 225                         |
| SWMU23C017IW | 06/17/2014       | 209                         |
| <b>Total</b> |                  | <b>698</b>                  |

Well development logs are included in Appendix A, Attachment A8. Wells were developed by a combination of swabbing, bailing, and overpumping until the discharge was clear. A truck-mounted electric winch was used to operate the swab and the bailer. Pumping was conducted using an 11-inch-long, 1.8-inch-outer-diameter Grundfos electric submersible pump.

During the overpumping phase of well development, grab samples of groundwater were collected every 5 minutes by the field geologist, and water quality measurements (temperature, pH, conductivity, turbidity, dissolved oxygen [DO], and oxygen reduction potential [ORP]) were recorded. The average discharge rate ranged from 1.0 to 2.2 gallons per minute (gpm). The total quantity of water discharged from well development was 698 gallons.

### 3.1.5 Baseline Monitoring

This section discusses the methods used for the baseline groundwater sampling conducted as part of the BGMP in July and August 2014, prior to ISCO treatment. Baseline sampling was performed to determine groundwater conditions prior to injection. The baseline groundwater data included depth to water, pH, ORP, DO, turbidity, electrical conductivity, and permanganate concentration. Permanganate concentrations were measured using a HACH DR890 colorimeter. Groundwater samples collected during the BGMP event were analyzed for VOCs (SW8260B), metals (SW6010/7199), and total dissolved solids (TDS) (E160.1) concentrations. Low-flow groundwater sampling methods were used in accordance with SOP-83 included in Appendix A to the Basewide UFP-QAPP (CH2M HILL, 2014c). Groundwater samples were submitted to PEL laboratories, Tampa, Florida, for laboratory analyses.

### 3.1.6 Hydrogeological Investigation

A hydrogeological investigation (well recovery test) was conducted at injection wells SWMU23C014IW through SWMU23C017IW following well development to provide an indication of well performance and to obtain data for determining the specific capacity, transmissivity, and hydraulic conductivity of the screened hydrogeologic unit. The well recovery test was conducted following SOP-72 (CH2M HILL, 2014c). An initial water level was recorded, and then the wells were pumped at a constant rate until 5 to 10 feet of drawdown (or the maximum drawdown for the well if 5 feet was not achievable) was observed. Water levels were monitored during recovery until the water level returned to within 80 percent of the static water level. Recovery test logs are located in Appendix A, Attachment A10.

The results of the tests are presented in Table 3-3. The injection wells, in general, are screened in a sandy clay unit (boring logs in Appendix A). The data presented in Table 3-3 are consistent with the geology, and hydraulic conductivity measurements are within the range (0.75 to 4.5 feet per day) reported by Battelle and SteamTech Environmental Services (2001; Section 1.1.1).

**TABLE 3-3**

Site SS023 Hydrogeological Investigation Summary  
 Site SS023 Corrective Measures Implementation Report, Beale Air Force Base, California

| Well ID        | Flow Rate (gpm) | Maximum Drawdown (feet) | Specific Capacity (gpm/ft) | Transmissivity (gpd/ft) | Hydraulic Conductivity (feet per day) |
|----------------|-----------------|-------------------------|----------------------------|-------------------------|---------------------------------------|
| SWMU23C014IW   | 2               | 4.35                    | 0.46                       | 690                     | 4.6                                   |
| SWMU23C015IW   | 1               | 9.62                    | 0.10                       | 156                     | 1.1                                   |
| SWMU23C016IW   | 2               | 6.84                    | 0.29                       | 439                     | 2.9                                   |
| SWMU23C017IW   | 2.3             | 4.28                    | 0.53                       | 789                     | 5.2                                   |
| <b>Average</b> | <b>1.8</b>      | <b>6.27</b>             | <b>0.35</b>                | <b>519</b>              | <b>3.4</b>                            |

Notes:

gpd/ft = gallon(s) per day per foot

gpm/ft = gallon(s) per minute per foot

### 3.1.7 Updated Conceptual Site Model

The following is an updated conceptual site model for the nature and extent of contamination in groundwater at Site SS023 using the recent baseline monitoring data. Laboratory reports for the baseline groundwater sampling are included in Appendix B, and a summary of baseline groundwater analytical data is presented in Table B-1. TCE and PCE are the COCs for groundwater. The TCE and PCE distributions in groundwater at Site SS023 are shown on Figures 3-2 and 3-3, respectively. During the baseline sampling event (July and August 2014), the highest TCE concentration was detected in a groundwater sample collected from injection well SWMU23C016IW with a TCE concentration of 564 µg/L (Figure 3-2). Twenty-three wells sampled as part of the baseline groundwater sampling event contained TCE concentrations greater than the groundwater screening level of 5 µg/L.

Historically, the highest TCE concentrations in groundwater are from samples collected from well 23SWMU1MW. Groundwater samples from the new injection wells near Doolittle Drive (SWMU23C014IW through SWMU23C017IW) contained TCE concentrations ranging from 54 to 564 µg/L. This further confirms that there is a residual TCE mass in groundwater beneath Doolittle Drive that was not treated by the ozone/air sparge ISCO system located to the west-southwest. Furthermore, the 2014 TCE plume contours revealed that the 100-milligram-per-liter (mg/L) plume in the northern area is larger and extends further to the southwest (Figure 3-2).

During the baseline sampling event (July and August 2014), the highest PCE concentration was detected in a groundwater sample collected from monitoring well BAT-3MW (located just north of Doolittle Drive) with a PCE concentration of 43.4 µg/L (Figure 3-3). Twenty-three wells sampled as part of the baseline groundwater sampling event contained PCE concentrations greater than the groundwater screening level of 5 µg/L. Groundwater samples collected from the new injection wells near Doolittle Drive (SWMU23C014IW through SWMUC017IW) contained PCE concentrations ranging from 18.4 to 27.2 µg/L. PCE from Site SS508 is impacting Site SS023.

### 3.1.8 Baseline Concentrations

Five analytes (chromium, manganese, permanganate, selenium, and TDS) will be used to compare post-injection samples to baseline samples for compliance monitoring. It is anticipated that these five analytes will exceed baseline groundwater concentrations in the treatment zone wells (TZWs). Chromium, manganese, and selenium can be released via oxidation of natural metals in the formation. Sodium permanganate was injected into the groundwater, and therefore, permanganate concentrations

are expected to be elevated where injections occurred. TDS is directly increased by injection of sodium permanganate. The baseline concentration for each analyte was calculated using a 95 percent upper confidence limit (UCL) (Equation 1), which assumes that all data are normally distributed, and the detection limit is used for nondetects:

$$95 \text{ percent UCL} = \text{Mean} + \text{Standard Deviation} \times T \text{ statistic} / \sqrt{(n-1)} \quad (1)$$

Where:

The T statistic is dependent on number of samples and n is the number of samples.

Using the baseline data, the results of this calculation are presented in Table 3-4 for the five analytes. In cases where the primary or secondary MCL is greater than the 95 percent UCL, the MCL is used as the baseline concentration. The trigger level is defined as the greater of twice the 95 percent UCL of the analyte or the analyte's MCL. Trigger levels are only provided for chromium, manganese, and permanganate (see Contingency Plan in Section 4.5). The primary MCL for chromium will be used as the baseline concentration because the 95 percent UCL is less than the MCL. Twice the baseline concentration will be used as the baseline concentration for manganese. Permanganate was not detected in the 16 baseline samples and is not naturally occurring in the environment. Therefore, a concentration of 0.0 mg/L will be used as the baseline concentration. The trigger level for permanganate is the method detection limit of 1.0 mg/L. Selenium was not measured during the baseline event because selenium was not proposed as an analyte to monitor in the Work Plan (CH2M HILL, 2014a); however, selenium was added in the tentative MRP from the Central Valley Water Board. The MCL for selenium will be used as the baseline concentration. TDS exceeded the 95 percent UCL in wells BAT-1MW and 23U001BMW with concentrations of 479 and 426 mg/L, respectively. However, TDS concentrations in these wells were less than the secondary MCL of 500 mg/L; therefore, the secondary MCL will be used as the baseline concentration.

**TABLE 3-4**

Baseline Concentrations for Selected Analytes

Site SS023 Corrective Measures Implementation Report, Beale Air Force Base, California

| Analyte      | Samples | Detects | Minimum | Maximum | Average | Standard Deviation | 95% UCL (mg/L)       | MCL (mg/L)              | Trigger Level (mg/L) <sup>d</sup> |
|--------------|---------|---------|---------|---------|---------|--------------------|----------------------|-------------------------|-----------------------------------|
| Chromium     | 10      | 10      | 0.001   | 0.014   | 0.005   | 0.005              | 0.008                | <b>0.05<sup>b</sup></b> | 0.05                              |
| Manganese    | 10      | 8       | 0.001   | 0.657   | 0.138   | 0.257              | <b>0.329</b>         | 0.05 <sup>c</sup>       | 0.66                              |
| Permanganate | 16      | 0       | --      | --      | --      | --                 | <b>0<sup>a</sup></b> | --                      | 1.0                               |
| Selenium     | --      | --      | --      | --      | --      | --                 | --                   | <b>0.05<sup>b</sup></b> | --                                |
| TDS          | 10      | 10      | 223     | 479     | 313     | 84                 | 375                  | <b>500<sup>c</sup></b>  | --                                |

<sup>a</sup> The method detection limit for permanganate is 1.0 mg/L.

<sup>b</sup> Primary MCL

<sup>c</sup> Secondary MCL

<sup>d</sup> The trigger level is defined as the greater of twice the 95 percent UCL of the analyte or the analyte's MCL. Trigger levels are only provided for chromium, manganese, and permanganate as stated in the contingency plan (Section 4.5).

Notes:

**Bold** indicates the chosen baseline concentration.

-- = data not available

CMW = compliance monitoring well

### 3.1.9 Waste Management

Remediation waste generated during the Site SS023 ISCO implementation consisted of drill cuttings, decontamination and purge water, and general trash such as personal protective equipment. Drill

cuttings were placed in a hopper and then transferred to a 20-cubic-yard rolloff bin staged in a vacant parking lot south of the intersection of Doolittle Drive and B Street to await characterization. Approximately 15 cubic yards of soil were produced from drilling injection wells SWMU23C014IW through SWMU23C017IW. Approximately 838 gallons of decontamination and purge water were temporarily stored at Site LF013 in tanks. Soil and liquid wastes were characterized in accordance with the procedures in SOP-91, Analysis and Characterization (CH2M HILL, 2014c). Personal protective equipment and disposable sampling equipment were disposed of in a trash bin at the CH2M HILL field office. All wastes were managed in accordance with applicable State of California and federal regulations and the Basewide UFP-QAPP (CH2M HILL, 2014c).

The soil waste characterization samples collected from the 20-cubic-yard rolloff bin were analyzed for metals (SW6010B) and VOCs (SW8260C). Analysis of analytical results indicates that the waste is classified as nonhazardous.

Analytical results for drill cuttings were submitted with a waste profile to Hay Road Landfill for review and acceptance. Intrinsic transported the rolloff bin on August 27, 2014. The waste tracking log, analytical results, signed profile, weight ticket, and waste manifest are provided in Appendix A, Attachment A11.

Liquid waste (decontamination and purge water) was managed at the CG041-013 Groundwater Treatment System. Drilling and development activities at Site SS023 generated approximately 838 gallons of liquid waste. The combined water was analyzed for metals (SW6010B) and VOCs (SW8260C). Analysis of analytical results indicates that the waste is classified as nonhazardous. The liquid waste was discharged to the CG041-013 Groundwater Treatment System on August 28, 2014.

### 3.1.10 Surveying

A survey of the new injection wells was conducted on October 23, 2014, using the global positioning system satellite technology with real-time kinematic surveying instruments to provide horizontal and vertical positions for the locations listed in Table 3-5. The horizontal datum for wells and soil borings is the California Coordinate System, North American Datum of 1983, Zone 2; and the vertical datum used is the North American Geodetic Vertical Datum of 1988. The survey originated from the monuments established at Beale AFB by the National Aeronautics and Space Administration in their geodetic control survey performed in 1999, which was intended to be the basis for all future surveys performed on the Base. All results are reported in United States survey feet. The work was performed under the direct supervision of a California Professional Land Surveyor. Survey coordinates and elevations are provided in Table 3-5.

**TABLE 3-5**

Summary of Site SS023 Survey Details

*Site SS023 Corrective Measures Implementation Report, Beale Air Force Base, California*

| Well         | Northing<br>(feet) <sup>a</sup> | Easting<br>(feet) <sup>a</sup> | Ground Surface Elevation<br>(feet NAVD88) <sup>b</sup> | Top of Casing Elevation<br>(feet NAVD88) <sup>b,c</sup> |
|--------------|---------------------------------|--------------------------------|--|---|
| SWMU23C014IW | 2169921.51                      | 6735083.96                     | 133.23   | 133.12  |
| SWMU23C015IW | 2170076.76                      | 6735274.83                     | 131.97   | 131.77  |
| SWMU23C016IW | 2170139.69                      | 6735196.79                     | 133.07   | 132.79  |
| SWMU23C017IW | 2170099.96                      | 6735344.08                     | 131.55   | 131.32  |

<sup>a</sup> North American Datum of 1983 (NAD83/1992 HPGN), California State Plane Zone 2, U.S. survey feet.

<sup>b</sup> North American Vertical Datum of 1988 (NAVD88), U.S. survey feet.

<sup>c</sup> Measuring point is a black marking on the north side on the top of the PVC casing for injection wells.

Note:

Locations were surveyed on October 23, 2014.

### 3.1.11 Sodium Permanganate Injection

The ISCO Design Tool was used to calculate the volume and mass of permanganate to inject into each injection well (input and output worksheets are listed in Appendix C of the Work Plan [CH2M HILL, 2014a]). Table 3-6 lists the design and actual injection volumes for each injection well. Injection was split into three phases because of the location of wells and ability to monitor the wells during injection. Injections began upgradient of the TCE plume at wells SWMU23C017IW and SWMU23C009MW.

**TABLE 3-6**

Summary of Site SS023 Injection

Site SS023 Corrective Measures Implementation Report, Beale Air Force Base, California

| Injection Well <sup>a</sup> | Injection Dates      | Total Volume (gallons) |               | NaMnO <sub>4</sub> Volume (gallons 40 percent NaMnO <sub>4</sub> ) |              | NaMnO <sub>4</sub> Concentration (mg/L) |        | Average Flow Rate (gpm) |
|-----------------------------|----------------------|------------------------|---------------|--|--------------|---|--------|-------------------------|
|                             |                      | Design                 | Actual        | Design   | Actual       | Design                                  | Actual |                         |
| <b>Phase 1</b>              |                      |                        |               |  |              |   |        |                         |
| SWMU23C009MW <sup>b</sup>   | 11/5/14 to 01/06/15  | 8,100                  | 9,319         | 243  | 287          | 16,314                                  | 16,748 | 3.5                     |
| SWMU23C017IW                | 11/5/14 to 11/17/14  | 8,100                  | 6,886         | 243  | 196          | 16,314                                  | 15,479 | 3.4                     |
| <b>Phase 2</b>              |                      |                        |               |  |              |   |        |                         |
| SWMU23C015IW                | 11/19/14 to 12/18/14 | 11,340                 | 12,817        | 227  | 241          | 10,876                                  | 10,225 | 2.7                     |
| SWMU23C016IW                | 11/19/14 to 12/18/14 | 11,340                 | 12,296        | 227  | 232          | 10,876                                  | 10,261 | 2.7                     |
| 23SWMU1MW                   | 11/19/14 to 12/18/14 | 10,080                 | 9,884         | 202  | 212          | 10,876                                  | 11,664 | 2.2                     |
| <b>Phase 3</b>              |                      |                        |               |  |              |   |        |                         |
| SWMU23C014IW                | 01/8/15 to 01/23/15  | 17,280                 | 15,665        | 173  | 182          | 5,438                                   | 6,318  | 3.9                     |
| <b>Total</b>                |                      | <b>66,240</b>          | <b>66,867</b> | <b>1,315</b>   | <b>1,350</b> |   |        |                         |

<sup>a</sup> Screen length is 20 feet except for well 23SWMU1MW, which is 19 feet.

<sup>b</sup> Injection into well SWMU23C009MW was completed in two parts: (1) November 5 to 17, 2014, and (2) January 5 to 6, 2015.

Note:

NaMnO<sub>4</sub> = sodium permanganate

Before and during injections, water quality monitoring (temperature, pH, conductivity, turbidity, DO, and ORP) was conducted at wells that were screened within the treatment zone (15 to 50 feet bgs) and within the expected radius of influence (ROI) of wells with active injection. During Phase 1 (injection into wells SWMU23C009MW and SWMU23C017IW), wells BAT-1MW, BAT-3MW, SWMU23C015IW, SWMU23C016IW, and 23SWMU1MW were monitored. During Phase 2 (injection into wells SWMU23C015IW, SWMU23C016IW, and 23SWMU1MW), wells BAT-4AMW, BAT-4BMW, and BAT-8MW were monitored. After breakthrough was observed at BAT-4AMW, BAT-5AMW was monitored. During Phase 3 (injection into well SWMU23C014IW), wells SWMU34U002MW, SWMU23U004AMW, and SWMU23C008MW were monitored. Water levels were recorded in the select wells each day of injection before injections, midday, and before the system was flushed.

Sodium permanganate (RemOx ISCO Reagent) was purchased from Carus Chemical Company and delivered to the site in five 300-gallon-capacity totes. Each tote held approximately 270 gallons of 40 percent sodium permanganate for a total of 1,350 gallons. The certificate of analysis for the sodium permanganate is presented in Appendix C, Attachment C1. An injection trailer with a Dosatron (40 gpm: D8RE5) was used to mix the correct proportion of potable water (obtained from fire hydrants)

and sodium permanganate. The design and actual volume of water, sodium permanganate, and percent solution of 40 percent sodium permanganate for each injection well are provided in Table 3-6.

Phase 1 injections (injection into wells SWMU23C009MW and SWMU23C017IW) were completed between November 5, 2014, and January 6, 2015, using approximately 3 percent permanganate solution. Injections were completed at injection well SWMU23C017IW on November 17, 2014, but the Dosatron malfunctioned at low flow rates when only injecting into well SWMU23C009MW. Flow rate into well SWMU23C009MW was restricted by injection pressure (injection pressure was maintained at less than 15 pounds per square inch to avoid fracturing the aquifer formation and possibly causing surface breakout at the injection point). A new Dosatron (11 gpm: D25RE5) capable of lower flow rates was ordered, and injections were moved to Phase 2. After completing Phase 2 injections, injection into well SWMU23C017IW was completed on January 5 and 6, 2015, using the new Dosatron.

Phase 2 injections (injection into wells SWMU23C015IW, SWMU23C016IW, and 23SWMU1MW) were completed between November 19 and December 18, 2014, using approximately 2 percent permanganate solution. The total reagent injected into each well was greater than the design volume because the Work Plan assumed a total of 1,315 gallons were needed to complete injections. However, 1,350 gallons of sodium permanganate were delivered to the site; therefore, the excess 35 gallons of sodium permanganate were split between the Phase 2 and Phase 3 injections. Additional water was injected to maintain the desired permanganate concentrations.

Phase 3 injection into well SWMU23C014IW was completed between January 8 and 23, 2015, using approximately 1 percent permanganate solution. Efforts were made to control the injection at 1 percent sodium permanganate solution, but the Dosatron kept drifting. Sodium permanganate was injected at a concentration between 1.3 and 1.5 percent solution and flush water was used to dilute the injection after sodium permanganate injection was completed.

Injection logs, depth to water records, water quality monitoring, and permanganate test results collected during injections are provided in Appendix C, Attachments C2 through C5, respectively.

Breakthrough was identified by visual observation of permanganate (pink to purple colored water) in an observation well. Breakthrough can also be observed in water quality parameters such as depth to groundwater (decrease in depth to groundwater), DO (significant increase to near saturation levels), ORP (significant increase to greater than 300 millivolts [mV]), and permanganate readings (significant increase from baseline conditions). The volume injected at the time of breakthrough was used to estimate the ROI of the nearest injection well. Breakthrough was noted in all observations wells within 43 feet of an injection well. Table 3-7 presents breakthrough information, including the estimated mobile porosity and ROI, for wells monitored during injections. Table 3-8 presents water quality monitoring data recorded at the time of breakthrough.

One week after initiating Phase 1 injections, breakthrough occurred at monitoring well BAT-3MW (located 30 feet north of injection well SWMU23C017IW) as evidenced by pink purge water, an ORP increase to 540 mV, and elevated permanganate concentration (13.6 mg/L). During Phase 1 injections, breakthrough was also observed in monitoring wells BAT-1MW (located 25 feet north of injection well SWMU23C017IW) and 23SWMU1MW (located 55 feet downgradient of injection well SWMU23C009MW) 12 and 14 days after initiating injections, respectively. Injection at well SWMU23C017IW contributed to breakthrough at two wells; therefore, two ROIs were estimated for this well. Table 3-7 shows the estimated mobile porosity is between 1.2 and 2.0 percent and the estimated ROI is between 25 and 36 feet for injection well SWMU23C017IW.

**TABLE 3-7**

Summary of Breakthrough Details

Site SS023 Corrective Measures Implementation Report, Beale Air Force Base, California

| Calculation Reference (in Notes section): |                |                      | A                                    | B                               | C                                | D  | E                                 |
|---|----------------|----------------------|--------------------------------------|---------------------------------|----------------------------------|--|-----------------------------------|
| Breakthrough Well                         | Injection Well | Date of Breakthrough | Distance from Injection Point (feet) | Total Volume Injected (gallons) | Volume at Breakthrough (gallons) | Estimated Mobile Porosity <sup>a</sup> (percent) | Estimated ROI <sup>b</sup> (feet) |
| BAT-3MW                                   | SWMU23C017IW   | 11/12/2014           | 30                                   | 6,886                           | 4,892                            | 1.2  | 36                                |
| BAT-1MW                                   | SWMU23C017IW   | 11/17/2014           | 25                                   | 6,886                           | 6,636                            | 2.0  | 25                                |
| 23SWMU1MW                                 | SWMU23C009MW   | 11/19/2014           | 55                                   | 9,319                           | 7,435                            | 1.0  | 62                                |
| BAT-4AW                                   | SWMU23C016IW   | 12/16/2014           | 45                                   | 12,296                          | 10,650                           | 1.0  | 48                                |
| SWMU34U002MW                              | SWMU23C014IW   | 1/8/2015             | 30                                   | 15,665                          | 817                              | 0.2 <sup>c</sup>                                 | 131 <sup>c</sup>                  |
| <b>Average</b>                            |                |                      |                                      |                                 |                                  | <b>1.3<sup>d</sup></b>                           | <b>43<sup>d</sup></b>             |

<sup>a</sup> Porosity was estimated using the following equation:  $D = C / (\pi \times A^2 \times 20 \times 7.48)$ ; where 20 represents the well screen length in feet and 7.48 represents gallons per cubic foot.

<sup>b</sup> ROI was estimated by using the following equation:  $E = (B / C)^{0.5} \times A$

<sup>c</sup> Value is not an accurate representation of estimated mobile porosity or ROI. A preferential pathway between injection well SWMU23C014IW and SWMU34U002MW is believed to have caused the immediate breakthrough.

<sup>d</sup> Average does not include value from well SWMU34U002MW.

**TABLE 3-8**

Water Quality Parameters at Breakthrough

Site SS023 Corrective Measures Implementation Report, Beale Air Force Base, California

| Well ID      | Date       | Time  | Water Level (feet btoc) | DO (mg/L) | ORP (mV) | Conductivity (mS/cm) | Temperature (°C) | Color     | NaMnO <sub>4</sub> (mg/L) |
|--------------|------------|-------|-------------------------|-----------|----------|----------------------|------------------|-----------|---------------------------|
| BAT-3MW      | 11/12/2014 | 13:21 | 8.95                    | 1.2       | 540      | 0.276                | 21.51            | Pink      | 13.6                      |
| BAT-1MW      | 11/17/2014 | 14:19 | 10.54                   | 1.5       | 509      | 0.399                | 20.72            | Pink      | 2.7                       |
| 23SWMU1MW    | 11/19/2014 | 8:17  | --                      | 2.4       | 477      | 0.477                | 19.36            | Pink      | 121.2                     |
| BAT-4AMW     | 12/16/2014 | 11:55 | 15.76                   | 8.0       | 505      | 0.311                | 17.03            | Pink      | 2.1                       |
| SWMU34U002MW | 1/8/2015   | 12:04 | 18.11                   | 6.4       | 645      | 0.827                | 22.47            | Dark pink | 98.8                      |

Notes:

-- = data not recorded

°C = degree(s) Celsius

btoc = below top of casing

mS/cm = milliSiemen(s) per centimeter

During Phase 2 injections, injection into well SWMU23C016IW contributed to breakthrough at well BAT-4AW (located 45 feet south of injection well SWMU23C016IW) after injection was 87 percent completed. The ROI of SWMU23C016IW is approximately 48 feet. Monitoring well BAT-5AMW (located 112 feet downgradient from injection well SWMU23C016IW) was added to the list of Phase 2 monitoring wells after breakthrough was observed at well BAT-4AMW; however, as expected, no breakthrough was observed at well BAT-5AMW during injections.

Four hours after Phase 3 injections began at injection well SWMU23C014IW, breakthrough was observed in monitoring well SWMU34U002MW (30 feet west of injection well SWMU23C014IW). Because breakthrough occurred after injections were only 5 percent complete, the ROI was estimated to be 131 feet. The permanganate reading from purge water collected at well SWMU34U002MW on January 7, 2015, one day prior to injection, was 0.0 mg/L, and the permanganate reading after 4 hours of injection was 98.8 mg/L. The immediate breakthrough at monitoring well SWMU34U002MW is likely because of a preferential pathway between wells SWMU23C014IW and SWMU34U002MW, and therefore, the estimated mobile porosity and ROI are likely overestimated.

### 3.1.12 Deviations from the Work Plan

Several changes were required throughout ISCO implementation to complete the injections. The following summarizes the deviations from the Work Plan:

- In response to the low baseline TCE concentration (54 µg/L) in SWMU23C017IW and breakthrough observed in monitoring well BAT-3MW, the volume injected at SWMU23C009MW was increased from 8,100 to 9,500 gallons and decreased from 8,100 to 6,700 gallons at SWMU23C017IW.
- Phase 1 injections (SWMU23C017IW and SWMU23C009MW) were completed in two parts (November 2014 and January 2015) because the Dosatron was not reliable for injection at flow rates less than 5 gpm. A new Dosatron was ordered, and injections were completed at well SWMU23C009MW on January 5 and 6, 2015.
- The Work Plan assumed a total of 1,315 gallons were needed to complete injections; however, 1,350 gallons of sodium permanganate were delivered to the site. The excess 35 gallons of sodium permanganate were split between the Phase 2 and Phase 3 injections.
- The Dosatron used for injection at well SWMU23C014IW was not reliable at the design value of 1 percent permanganate solution at a flow rate less than 4 gpm. Injections were performed with the lowest possible setting on the Dosatron (approximately 1.3 to 1.5 percent permanganate), and flush water was injected after permanganate injection to dilute the solution.

## 3.2 Enhanced Attenuation

In conjunction with treatment, naturally occurring processes will reduce concentrations of COCs in groundwater within the treatment area (after hot spots are treated with ISCO) and outside of the treatment area. Naturally occurring physical and chemical processes are enhanced by the reduced influx of COCs following ISCO.

The plume will continue to be monitored in accordance with the BGMP using the Beale AFB monitoring well network. Frequency of monitoring for each well will be evaluated annually in accordance with the BGMP Decision Tree (Figure 2-1 in BGMP Annual Reports). The enhanced attenuation monitoring is in addition to the monitoring program described in Section 4.

When the cleanup level for TCE and PCE for the plume are achieved or when asymptotic conditions are achieved, whichever occurs first, a TEFA will be prepared to evaluate the technical and economic feasibility of continuing remediation. After three consecutive monitoring events confirm that the RAOs are satisfied, groundwater monitoring of the plume will stop, and a plan to decommission remedy infrastructure, including monitoring and injection wells, will be developed.



In the event of potential plume migration beyond downgradient wells (defined by the BGMP), additional monitoring, modeling, or treatment may be implemented as a corrective action. It should be noted that the Site SS023 plume is commingled with plumes from upgradient (Site SS508) and downgradient (CG041-039). Therefore, not all trends in site monitoring wells can be attributed to Site SS023.

### 3.3 Land Use Controls

To prevent exposure to groundwater containing COCs above MCLs, LUCs restricting access to groundwater are in place and the potential exposure pathway to COCs is incomplete.

The LUC objective applicable to the corrective measure is to ensure that no withdrawal or use of groundwater or land uses occurs that would result in human or ecological exposures to contaminants or adversely affect implementation of the selected remedy. No water supply wells or residential land uses will be allowed at Site SS023 without prior approval from the Air Force and appropriate regulatory agencies until the concentrations of COCs in the groundwater are at such levels to allow for unlimited use/unrestricted exposure.

Successful implementation includes adequate documentation, communication, and controls to protect human health and the environment. The following implementation measures are in place:

- Area subject to LUCs is delineated on the master planning maps.
- Geographic information system database layers with LUCs are updated and maintained, including information on the types of restrictions and monitoring and management requirements.
- LUCs were incorporated into the site approval, well installation, and dig permit process (used for well installation) for groundwater development, excavation, and construction projects.
- LUCs communicated to Base offices that are responsible for well installation approval/permitting.

The following maintenance measures are being conducted to ensure that LUCs remain effective:


- Conduct periodic inspections.
- Conduct periodic training and post internal notices to keep personnel updated on the presence of LUCs.
- Review the integrity and effectiveness of LUCs during annual reporting.

The Air Force continues to be committed to and responsible for the following:

- Implementing, maintaining, monitoring, reporting, and enforcing LUCs. Although the Beale AFB commander is ultimately responsible for implementing and enforcing all LUCs summarized above in accordance with RCRA, the Beale AFB restoration program manager is responsible for the day-to-day implementation, operation, maintenance, monitoring, and reporting of those LUCs.
- Informing, monitoring, enforcing, and binding, where appropriate, authorized lessees, tenants, contractors, and other authorized occupants of the site regarding LUCs impacting the site.
- Monitoring and inspecting all LUCs every 6 months (or more often if site-specific risks and conditions warrant it) to ensure compliance and to assess their effectiveness.
- Providing to the California Department of Toxic Substances Control (DTSC) and the Central Valley Water Board an annual report of monitoring and inspection activities that the Air Force has conducted.
- Notifying DTSC and the Central Valley Water Board as soon as practical, but no later than 10 days after discovery, of any LUC violation or deficiency or of any other action that interferes with LUC effectiveness. The notification will also describe corrective measures taken or planned and the

timeframe expected to accomplish the measures. For subsequent corrective measures, the Air Force will provide further notice when these measures have been completed.



- Ensuring that the Air Force will not modify or terminate LUCs, implementation actions, or modify land use without prior approval by DTSC and the Central Valley Water Board.
- Providing notice to the State of California at least 6 months prior to any transfer or sale of property. This ensures that the State of California can be involved in discussions to ensure that appropriate provisions are included in the transfer terms or conveyance documents to maintain effective LUCs. If such notification cannot be accomplished 6 months prior, it will occur no later than 60 days prior to the transfer or sale.
- Whenever the Air Force transfers real property that is subject to LUCs and resource use restrictions to another federal agency, the transfer documents will require that the federal transferee include the LUCs and applicable resource use restrictions in its resource use plan or equivalent resource use mechanism. The Air Force will advise the recipient federal agency of all obligations contained in the Work Plan, including the obligation that a state land use covenant will be issued and recorded pursuant to 22 CCR Section 67391.1 if the federal agency transfers the property to a nonfederal entity.
- Whenever the Air Force proposes to transfer real property subject to resource use restrictions and LUCs to a nonfederal entity, it will provide information to that entity in the draft deed and transfer documents regarding necessary resource use restrictions and LUCs, including the obligation that a state land use covenant will be executed and recorded pursuant to 22 CCR Section 67391.1. The signed deed will include LUCs and resource restrictions equivalent to those contained in the state land use covenant.



SOURCE:  
 SOLID WASTE MANAGEMENT UNIT 23 REMEDIAL PROCESS  
 OPTIMIZATION DATA GAPS INVESTIGATION INFORMAL TECHNICAL  
 INFORMATION REPORT (URS, 2008).

**FIGURE 3-1**  
**SITE SS023 GEOLOGIC**  
**CROSS SECTION**  
 SITE SS023 CORRECTIVE MEASURES IMPLEMENTATION REPORT  
 BEALE AIR FORCE BASE, CALIFORNIA





**LEGEND**

- TCE CONCENTRATION IN GROUNDWATER (µg/L)**
- NOT DETECTED (ND)
  - ND to 5
  - 5 to 100
  - >100
- GROUNDWATER MONITORING WELL
- GROUNDWATER INJECTION WELL
- MEASURED GROUNDWATER ELEVATION (feet NAVD88)  
 116.59 (GREY TEXT INDICATES ELEVATION NOT USED IN CONTOURING)
- 20.5 TCE CONCENTRATION IN GROUNDWATER (µg/L)
- Ⓜ FORMER OIL/WATER SEPARATOR
- - - TCE CONCENTRATION CONTOUR (µg/L)
- GROUNDWATER ELEVATION CONTOUR (feet NAVD88)
- ➔ GROUNDWATER FLOW DIRECTION
- - - SANITARY SEWER/IWL CONVEYANCE
- ▨ EXCAVATED AREA AND GREASE RACK (TN & ASSOCIATES, 2000)


**NOTES:**

DATA PRESENTED ON THIS FIGURE WAS COLLECTED DURING THE 2014 ANNUAL BGMP SAMPLING EVENT.

µg/L = MICROGRAMS PER LITER.



J = THE ANALYTE WAS POSITIVELY IDENTIFIED, AND THE QUANTITATION IS AN ESTIMATE.

NAVD88 = NORTH AMERICAN VERTICAL DATUM OF 1988.



**FIGURE 3-2**  
**SITE SS023 TCE CONCENTRATIONS**  
**IN GROUNDWATER**  
 SITE SS023 CORRECTIVE MEASURES IMPLEMENTATION REPORT  
 BEALE AIR FORCE BASE, CALIFORNIA





- LEGEND**
- PCE CONCENTRATION IN GROUNDWATER (µg/L)**
- NOT DETECTED (ND)
  - ND to 5
  - 5 to 100
  - >100
- GROUNDWATER MONITORING WELL
- GROUNDWATER INJECTION WELL
- MEASURED GROUNDWATER ELEVATION (feet NAVD88)  
 116.59 (GREY TEXT INDICATES ELEVATION NOT USED IN CONTOURING)
- 9 PCE CONCENTRATION IN GROUNDWATER (µg/L)
- M FORMER OIL/WATER SEPARATOR
- PCE CONCENTRATION CONTOUR (µg/L)  
 (DASHED WHERE INFERRED)
- GROUNDWATER ELEVATION CONTOUR (feet NAVD88)
- GROUNDWATER FLOW DIRECTION
- - - SANITARY SEWER/IWL CONVEYANCE
- ▨ EXCAVATED AREA AND GREASE RACK  
 (TN & ASSOCIATES, 2000)


**NOTES:**

DATA PRESENTED ON THIS FIGURE WAS COLLECTED DURING THE 2014 ANNUAL BGMP SAMPLING EVENT.

µg/L = MICROGRAMS PER LITER.

J = THE ANALYTE WAS POSITIVELY IDENTIFIED, AND THE QUANTITATION IS AN ESTIMATE.

NAVD88 = NORTH AMERICAN VERTICAL DATUM OF 1988.



**FIGURE 3-3**  
**SITE SS023 PCE CONCENTRATIONS**  
**IN GROUNDWATER**  
 SITE SS023 CORRECTIVE MEASURES IMPLEMENTATION REPORT  
 BEALE AIR FORCE BASE, CALIFORNIA



## SECTION 4

# Monitoring Plan

---

This section describes the baseline performance and compliance monitoring for the ISCO remedy at Site SS023. Performance monitoring occurs in the treatment and transition zones, while compliance monitoring is designed to show the impact on groundwater quality outside the transition zone. The Central Valley Water Board prepared a tentative MRP (Appendix A, Attachment A3) for the ISCO remedy, outlining objectives for performance and compliance monitoring. The monitoring plan for Site SS023 complies with MRP Order R5-2008-0149-054.

## 4.1 Recommended Changes to the Tentative MRP

The following changes to the Tentative MRP are recommended:

- BAT-1MW should be changed from a compliance well to a treatment zone well. The ROI of the sodium permanganate injected at SWMU23C017IW extended beyond BAT-1MW during the permanganate injection. BAT-1MW was proposed as a background well (BW) (upgradient of the treatment zone), but the actual treatment zone is larger than the design.
- SWMU23U005BMW should be removed from the monitoring program as a transition zone well (TW) because the screen interval of this well (45 to 50 feet bgs) is deeper than the injection interval (15 to 35 feet bgs) in this area.
- Injection wells constructed in 2014 are labeled as SWMU23C014IW, SWMU23C015IW, SWMU23C016IW, and SWMU23C017IW.
- Background concentrations section should be revised to require background concentrations of TDS and dissolved metals. Sulfide, sulfate, carbon dioxide, methane, ethane, and dissolved organic carbon (filtered) should be removed because these analytes are applicable to anaerobic bioremediation (not applicable to ISCO).
- Monitoring of total chlorides will be measured by U.S. Environmental Protection Agency (EPA) Method E300 instead of EPA Method 6010B.
- Monitoring of dissolved selenium instead of total selenium.
- Monitoring of dissolved sodium will be performed instead of total potassium because injection of sodium permanganate occurred rather than potassium permanganate.

## 4.2 Performance Monitoring

The purpose of performance monitoring is to assess the long-term effectiveness of the ISCO and EA remedies. Semiannual performance sampling will be conducted for 1 year or until objectives of the MRP have been met to determine whether TCE concentrations decreased from baseline conditions after treatment. Additionally, annual sampling of the injection wells will be performed. Performance monitoring will be performed as part of the semiannual BGMP sampling event in February and the annual BGMP sampling event in July.

Performance monitoring wells (PMWs) were selected based on screen interval (similar interval to the injection well intervals) and elevated TCE concentration (greater than 100 µg/L). The PMWs are further separated into four TZWs and six TWs depending on whether they are located within the ROI of the

injection wells. Figure 4-1 displays the locations of the PMWs. The goal of the first year of post-injection sampling will be to evaluate the performance of the ISCO remedy and the need for subsequent injection. Post-injection sampling will be conducted and reported under the BGMP. A list of wells and their designated uses is included in Table 4-1.

**TABLE 4-1**

Well Type and Designation for Site SS023 Monitoring  
*Site SS023 Corrective Measures Implementation Report, Beale Air Force Base, California*

| Well Type                  | Designation | Number of Wells | Well Names   |
|----------------------------|-------------|-----------------|--|
| Treatment zone well        | TZW         | 4               | BAT-1MW, BAT-4AMW, BAT-4BMW, and SWMU34U002MW  |
| Transition zone well       | TW          | 6               | BAT-5AMW, SWMU23C008MW, SWMU23U004AMW, SWMU23U005AMW, SWMU23U006AMW, and SWMU23U007AMW |
| Injection well             | IW          | 6               | 23SWMU1MW, SWMU23C009MW, SWMU23C014IW, SWMU23C015IW, SWMU23C016IW, and SWMU23C017IW    |
| Compliance monitoring well | CMW         | 2               | 23U001BMW and 39C023MW   |
| Background well            | BW          | 1               | SWMU23U003AMW  |

The groundwater samples collected as part of the BGMP will be analyzed in the field for temperature, conductivity, turbidity, pH, ORP, DO, and permanganate concentrations. Permanganate concentrations will be measured using a Hach colorimeter. Groundwater samples will be submitted to a contract laboratory for analysis of VOCs (SW8260B), TDS (E160.1), total chlorides (E300), and dissolved chromium, dissolved manganese, dissolved selenium, and total sodium (SW6010B). Groundwater VOC samples with visible permanganate (pink to purple water) will be neutralized with ascorbic acid in accordance with the Basewide UFP-QAPP (CH2M HILL, 2014c) because of the effect of binary mixtures. In a binary mixture, the oxidant may reduce concentrations of organic contaminants in the sample container prior to analysis by the laboratory (Saebomet al., 2012). A list of analytical methods and sampling frequency is included in Table 4-2.

**TABLE 4-2**

Schedule of Performance and Compliance Monitoring  
*Site SS023 Corrective Measures Implementation Report, Beale Air Force Base, California*

| Analysis   | Method                       | Sampling Frequency – Long-term Operation |        |
|--|------------------------------|--|--------|
|  |                              | Semiannual                               | Annual |
| Field parameters (pH, DO, ORP, conductivity, turbidity, and temperature) | Field electrodes             | PMW, CMW                                 | IW, BW |
| Groundwater elevation  | Field probe                  | PMW, CMW                                 | IW, BW |
| VOCs   | SW8260B                      | PMW, CMW                                 | IW, BW |
| TDS  | 160.2                        | PMW, CMW                                 | IW     |
| Total chlorides  | E300                         | PMW, CMW                                 | BW     |
| Dissolved manganese, selenium, sodium, and chromium                      | SW6010B                      | PMW, CMW                                 | BW     |
| Permanganate   | Colorimetric Ag Sol Standard | PMW, CMW                                 | IW     |

## 4.3 Compliance Monitoring

Compliance monitoring will be completed in accordance with the requirements outlined in WDR Order R5-2008-0149 and MRP Order R5-2008-0149-054 (Appendix A, Attachment A3). Semiannual compliance sampling will be conducted post-injection for 1 year or until objectives of the MRP have been met. Two CMWs located downgradient from the plume and outside the transition zone were selected because of their location to the injection wells and screen intervals. One BW, SWMU23U003AMW was identified in the MRP as an upgradient well for the development of background concentrations of sulfide, sulfate, carbon dioxide, methane, ethane, dissolved organic carbon (filtered), TDS, and metals. Figure 4-1 displays the locations of the CMWs.

The samples will be analyzed in the field for temperature, conductivity, turbidity, pH, ORP, DO, and permanganate concentrations. Permanganate concentrations will be measured using a Hach colorimeter. Groundwater samples will be submitted to a contract laboratory for analysis of VOCs (SW8260B), TDS (E160.2), total chlorides (E300), and dissolved chromium, dissolved manganese, total selenium, and total sodium (SW6010B). The groundwater compliance monitoring will confirm that sodium permanganate injections are not adversely affecting the area outside the target treatment zone. A list of analytical methods and sampling frequency is included in Table 4-2.

## 4.4 Reporting

Four reporting requirements are included in the WDR:

1. Baseline Summary/Implementation Report
2. Phase II Evaluation Report (if a second phase of injections is performed)
3. Semiannual and Annual Data Reports (Monitoring Report)
4. Corrective Action Work Plan (if corrective action is required)

This document satisfies the Baseline Summary/Implementation Report requirement. The semiannual and annual reports will be submitted as part of the semiannual and annual BGMP reports. If analysis of TCE concentrations in groundwater show a decreasing trend and ISCO byproducts are at or approaching baseline conditions, then monitoring and reporting may be discontinued.

A change in the MRP involves submitting a recommendation to the Central Valley Water Board in a stand-alone document. Requests will also be presented in the recommendations section in the BGMP report. A meeting shall be held with the Air Force and Central Valley Water Board to gain concurrence on the proposed changes. The Central Valley Water Board staff shall recommend the proposed changes to the MRP to the Executive Officer.

## 4.5 Contingency Plan

This section describes a contingency plan to meet report provisions specified by the Central Valley Water Board in the WDR Order R5-2008-0149. The contingency plan provides a general overview of efforts that the Air Force would take to address exceedances of dissolved chromium, dissolved manganese, or permanganate at concentrations greater than baseline concentrations in downgradient CMWs.

A concentration of the selected analyte greater than a trigger level (defined as the greater of twice the baseline concentration of the analyte or the analyte's MCL) in a downgradient CMW would constitute an adverse impact to groundwater outside the transition zone. If dissolved manganese, dissolved




chromium, or permanganate exceeds a trigger level in a downgradient CMW, a confirmation sample will be collected. If the exceedance is confirmed, the Central Valley Water Board will be notified in writing.

If an exceedance in a downgradient CMW is confirmed, a corrective action work plan will be submitted to the Central Valley Water Board for approval. One or more of the following corrective action would be considered:

- Increased monitoring frequency
- An expanded monitoring network
- Enhanced in situ bioremediation to reduce concentrations of any oxidants or dissolved metals mobilized during ISCO treatment
- Hydraulic control of amendments in the target treatment zone






**LEGEND**

- INJECTION WELL
- COMPLIANCE MONITORING WELL
- TREATMENT ZONE MONITORING WELL
- TRANSITION ZONE MONITORING WELL
- BACKGROUND MONITORING WELL
- GROUNDWATER MONITORING WELL
- ➔ GROUNDWATER FLOW DIRECTION
- SANITARY SEWER/IWL CONVEYANCE

**NOTE:**

MONITORING REPORTING PROGRAM (MRP) WELLS SHOWN IN **BOLD TEXT**.



**FIGURE 4-1**  
**SITE SS023 GROUNDWATER MONITORING PROGRAM**  
 SITE SS023 CORRECTIVE MEASURES IMPLEMENTATION REPORT  
 BEALE AIR FORCE BASE, CALIFORNIA



# Conclusions and Recommendations

---

## 5.1 Conclusions

The following conclusions were determined by baseline monitoring, ISCO injection, and LUC implementation:

- Most of the TCE mass remains beneath Doolittle Drive as evidenced by the baseline groundwater sampling event. The highest TCE concentration in groundwater (564 µg/L) was observed in a sample collected from injection well SWMU23C016IW, located along Doolittle Drive.
- ISCO was successfully implemented in the treatment area as evidenced by breakthrough in the observation wells. The estimated ROI, excluding the ROI calculated for injection well SWMU23C014IW, ranged from 25 to 62 feet.

## 5.2 Recommendations

The following activities are recommended to optimize the remedy for Site SS023:

- Visually observe groundwater from BAT-9MW during the February 2015 BGMP. If water has visible permanganate, then analyze the sample for permanganate. BAT-9MW is between BAT-4AMW and BAT-5AMW. Breakthrough of permanganate was observed in BAT-4AMW, and BAT-5AMW was the downgradient extent of the 100-µg/L TCE plume as of July 2014. Visual inspection of groundwater from BAT-9MW will refine the extent of the ISCO treatment zone.
- Evaluate TCE and permanganate concentrations from BAT-5AMW. If BAT-5AMW has not shown an impact from ISCO injections (decrease in TCE or visible permanganate) by the 2015 Annual BGMP event, then permanganate injection directly into BAT-5AMW is recommended to treat the entire 100-µg/L TCE plume.

## SECTION 6

# Works Cited

---

- Battelle and SteamTech Environmental Services. 2001. *Demonstration Work Plan: Dynamic Underground Stripping with Hydrous Pyrolysis Oxidation Technology at Beale Air Force Base*. Final Draft. December.
- Central Valley Regional Water Quality Control Board (Central Valley Water Board). 2009. *The Water Quality Control Plan (Basin Plan) for the California Regional Water Quality Control Board, Central Valley Region: The Sacramento River Basin and San Joaquin River Basin*. Fourth Edition. Revised. September.
- CH2M HILL. 2014a. *Site SS023 Statement of Basis / Corrective Measures Implementation Work Plan*. Prepared for Beale Air Force Base, California. Final. September.
- CH2M HILL. 2014b. *Basewide Groundwater Monitoring Program 2013 Annual Report*. Prepared for Beale Air Force Base, California. June.
- CH2M HILL. 2014c. *Basewide Uniform Federal Policy Quality Assurance Project Plan*. Prepared for Beale Air Force Base, California. Revised Final. October.
- CH2M HILL. 2013. *Site SS023 Data Gap Investigation Work Plan*. Prepared for Beale Air Force Base, California. Final. June.
- Saebom, Ko, Scott G. Huling, and Bruce Pivetz. 2012. *Ground Water Sample Preservation at In-Situ Chemical Oxidation Sites – Recommended Guidelines*. U.S. Environmental Protection Agency. Ground Water Issue. August.
- URS. 2004. *SWMU 23 Corrective Measures Study Report, Beale Air Force Base, California*. December.

**Appendix A**  
**Fieldwork Documentation**

---

**Attachment A1**  
**Site SS023 Yuba County Well Permits**

---

**YUBA COUNTY ENVIRONMENTAL HEALTH DEPARTMENT**

915 8TH STREET, SUITE 123 MARYSVILLE, CA 95901  
 (530) 749-5450 FAX (530) 749-5454

**PERMIT TO CONSTRUCT, REPAIR, INACTIVATE, OR DESTROY A WELL****FEE:** 414.00**PAID:** 414.00**PERMIT #** WP0009910 to WP0009913**RECEIPT #:** 100003655**SITE LOCATION:** SS023**CROSS STREET:** A STREET**APN#:****OWNER:** US AIR FORCE**MAILING ADDRESS:** 6801 B STREET BEALE AFB CA 95903-**PHONE:** 5306343856**DRILLING CONTRACTOR:** NATIONAL EWP INC**LICENSE #:** 953646**MAILING ADDRESS:** 830 LINCOLN AVENUE WOODLAND CA 95695-**PHONE:** 5306684080**CONSULTING FIRM:** CH2M HILL**LICENSE #:****MAILING ADDRESS:** PO BOX 9004 BEALE AFB CA 95903-**PHONE:** 5307889131**PERMITTED ACTIVITY****TYPE OF WORK:** CONSTRUCT NEW WELL**INTENDED USE:** MONITORING**DRILLING METHOD:** ROTARY**CONSTRUCTION SPECIFICATIONS****CASING DIAMETER:** 2"**CASING MATERIAL:** PVC**GAUGE/THICKNESS:****ANNULAR SEAL MATERIAL:** NEAT CEMENT**SEAL DEPTH:** 9-36'**WELL DESTRUCTION****DIAMETER:****DEPTH:****MATERIAL USED:**

1. Contractor will comply with all codes, rules, and regulations of the State of California and County of Yuba pertaining to or regulating well construction.
2. Contractor will call for a grout/destruction inspection at least 24 hours prior to pouring.
3. Contractor will submit a water well driller's report to the Yuba County Environmental Health Department within 15 days of completion.
4. Contractor will maintain the required minimum setbacks to all existing or proposed sewage disposal areas and to all other sources of contamination.
5. Owner will obtain final approval before placing the well in service.
6. All materials used shall meet manufacturer's specifications.
7. All required water sample results will be submitted to Yuba County Environmental Health prior to final approval.

**ADDITIONAL COMMENTS:****PERMIT ISSUED BY:** JODI BIRD**ISSUED DATE:** 06/10/2014**SIGNATURE**

530-635-3274

**Permit expires 1 year from date of issue**

**Attachment A2**  
**Site SS023 Beale Air Force Base Dig Permit**

---



DP# 14.073A

| BASE CIVIL ENGINEERING WORK CLEARANCE REQUEST<br><i>(See Instructions on Reverse)</i>                     |  | DATE PREPARED<br>6/3/2014   |
|---|--|---|
| 1. Clearance is requested to proceed with work at <u>SS023</u>  |  |   |
| on Work Order No.   | Contract No. FA8903 09-D-9557  | Involving <u>excavation</u> or utility disturbance per attached sketch, This area <input checked="" type="checkbox"/> has <input type="checkbox"/> has not been staked or clearly marked. |
| 2. TYPE OF FACILITY/WORK INVOLVED   |  |   |
| <input type="checkbox"/> A. PAVEMENTS   | <input type="checkbox"/> D. FIRE DETECTION & PROTECTION SYSTEMS  | <input type="checkbox"/> G. AIRCRAFT OR VEHICULAR TRAFFIC FLOW  |
| <input type="checkbox"/> B. DRAINAGE SYSTEMS  | <input type="checkbox"/> E. UTILITY <input type="checkbox"/> OVERHEAD <input type="checkbox"/> UNDERGROUND | <input type="checkbox"/> H. SECURITY  |
| <input type="checkbox"/> C. RAILROAD TRACKS   | <input type="checkbox"/> F. COMM <input type="checkbox"/> OVERHEAD <input type="checkbox"/> UNDERGROUND    | <input checked="" type="checkbox"/> I. OTHER  |
| 3. DATE CLEARANCE REQUIRED  |  | 4. DATE OF CLEARANCE  |
| 5. SIGNATURE OF REQUESTING OFFICIAL<br>Shandon Sands  |  | 6. TELEPHONE NO.<br>788-9131  |
|   |  | 7. ORGANIZATION<br>CF2W/11L   |
| ORGANIZATION  | REMARKS (Use Reverse for additional comments)  | REVIEWER'S NAME AND INITIALS  |
| B<br>A<br>S<br>E<br><br>C<br>I<br>V<br>I<br>L<br><br>E<br>N<br>G<br>I<br>N<br>E<br>E<br>R<br>I<br>N<br>G  | A. ELECTRICAL DISTRIBUTION   | No underground cables   |
|   | B. STEAM DISTRIBUTION  | N/A   |
|   | C. WATER DISTRIBUTION  | MARKED TROY BODEY   |
|   | D. POL DISTRIBUTION  | N/A   |
|   | E. SEWER DISTRIBUTION  | CLEAR TROY BODEY  |
|   | F. ENVIRONMENTAL   | READ & COMPLY WITH ATTACHED ENVIRONMENTAL PROTECTION MEASURES & MAP   |
|   | G. PAVEMENTS/ GROUNDS  |   |
|   | H. FIRE PROTECTION   | Comply AFI, NFPA, UFC, ETC  |
|   | I. ZONE  |   |
|   | J. OTHER (Specify) NATURAL GAS   | MARKED TROY BODEY   |
| 9. SECURITY POLICE  |  |   |
| 10. SAFETY  |  | CLEAR 6 JUN 14  |
| 11. COMMUNICATIONS  |  | Attached sheet -  |
| 12. BASE OPERATIONS   |  | Clear   |
| 13. CABLE TV  |  |   |
| 14. COMMERCIAL UTILITY COMPANY  |  |   |
| <input type="checkbox"/> TELEPHONE<br><input type="checkbox"/> GAS<br><input type="checkbox"/> ELECTRIC   |  | *Traffic Control Plan Submitted   |
| 15. OTHER (Specify) <u>USA # 222595</u>   |  |   |
| 16. REQUESTED CLEARANCE <input checked="" type="checkbox"/> APPROVED <input type="checkbox"/> DISAPPROVED |  |   |
| GREGORY A. ZSE DENNY, WS 10, OAF (Chief of Operations, Flight or Chief of Engineering Flight)             |  | 17a. DATE SIGNED<br>9 June 14   |

| BASE CIVIL ENGINEERING WORK CLEARANCE REQUEST<br><small>(See Instructions on Reverse)</small>   |  | DATE PREPARED<br>6/3/2014   |                    |
|---|--|---|--------------------|
| 1. Clearance is requested to proceed with work at <u>SS023</u>  |  |   |                    |
| on Work Order No.   | Contract No. <u>FA8903-09-D-8557</u>   | Involving <u>excavation</u> or utility disturbance per attached sketch, This area X has <input type="checkbox"/> has not been staked or clearly marked. |                    |
| 2. TYPE OF FACILITY/WORK INVOLVED   |  |   |                    |
| <input type="checkbox"/> A. PAVEMENTS   | <input type="checkbox"/> D. FIRE DETECTION & PROTECTION SYSTEMS  | <input type="checkbox"/> G. AIRCRAFT OR VEHICULAR TRAFFIC FLOW  |                    |
| <input type="checkbox"/> B. DRAINAGE SYSTEMS  | <input type="checkbox"/> E. UTILITY <input type="checkbox"/> OVERHEAD <input type="checkbox"/> UNDERGROUND | <input type="checkbox"/> H. SECURITY  |                    |
| <input type="checkbox"/> C. RAILROAD TRACKS   | <input type="checkbox"/> F. COMM <input type="checkbox"/> OVERHEAD <input type="checkbox"/> UNDERGROUND    | <input checked="" type="checkbox"/> I. OTHER  |                    |
| 3. DATE CLEARANCE REQUIRED  |  | 4. DATE OF CLEARANCE  |                    |
| 5. SIGNATURE OF REQUESTING OFFICIAL<br>Shandon Sands  |  | 6. TELEPHONE NO.<br>788-9131  |                    |
|   |  | 7. ORGANIZATION CH2MHILL  |                    |
| ORGANIZATION  | REMARKS (Use Reverse for additional comments)  | REVIEWER'S NAME AND INITIALS  |                    |
| B<br>B<br>A<br>S<br>E<br><br>C<br>I<br>V<br>I<br>L<br><br>E<br>N<br>G<br>I<br>N<br>E<br>E<br>R<br>I<br>N<br>G                             | A. ELECTRICAL DISTRIBUTION   |   |                    |
|   | B. STEAM DISTRIBUTION  |   |                    |
|   | C. WATER DISTRIBUTION  |   |                    |
|   | D. POL DISTRIBUTION  |   |                    |
|   | E. SEWER DISTRIBUTION  |   |                    |
|   | F. ENVIRONMENTAL   |   |                    |
|   | G. PAVEMENTS/ GROUNDS  |   |                    |
|   | H. FIRE PROTECTION   | Comply with all AFI's, UFC, NFPA, ETC   | <i>[Signature]</i> |
|   | I. ZONE  |   |                    |
|   | J. OTHER (Specify)   |   |                    |
| 9. SECURITY POLICE  | COMPLY   |   |                    |
| 10. SAFETY  | CLEAR  | <i>[Signature]</i> 6/3/14   |                    |
| 11. COMMUNICATIONS  | Call before Digging 634 4567<br>212 6395   |   |                    |
| 12. BASE OPERATIONS   |  | <i>[Signature]</i> Joshua Cooper  |                    |
| 13. CABLE TV  |  |   |                    |
| 14. COMMERCIAL UTILITY COMPANY<br><input type="checkbox"/> TELEPHONE<br><input type="checkbox"/> GAS<br><input type="checkbox"/> ELECTRIC |  |   |                    |
| 15. OTHER (Specify)   |  |   |                    |
| 16. REQUESTED CLEARANCE <input type="checkbox"/> APPROVED <input type="checkbox"/> DISAPPROVED  |  |   |                    |
| 17. TYPED NAME AND SIGNATURE OF APPROVING OFFICER (Chief of Operations Flight or Chief of Engineering Flight)                             |  | 17a. DATE SIGNED  |                    |









- LEGEND**
- ⊙ GROUNDWATER MONITORING WELL
  - ⊕ OIL/AIR SEPARATE WELL
  - ⊞ OIL/WATER SEPARATOR (REMOVE/ENCLOSED IN PLACE)
  - UNDERGROUND CONVEYANCE
  - ⋯⋯ SANITARY SEWER/WP CONVEYANCE
  - ▨ EXCAVATED AREA AND GREASE RACK (TM & ASSOCIATES, 2000)
  - █ TERMINATION (125 feet)
  - █ WORKING AREA (88 feet)
  - █ BUFFER (75 feet)
  - █ TRANSITION (250 feet)

**NOTES:**

SPEED (S) = 35 MILE PER HOUR


WIDTH (W) = 12 FEET

TRANSITION LENGTH (L) =  $W \times S^2 / 80 = 245$  FEET



**FIGURE A-1**  
**SITE SS023 TRAFFIC CONTROL ZONES**  
 SITE SS023 TRAFFIC CONTROL PLAN  
 SITE SS023 STATEMENT OF BASIS/CORRECTIVE  
 MEASURES IMPLEMENTATION WORK PLAN  
 BEALE AIR FORCE BASE, CALIFORNIA





- LEGEND**
- PROPOSED WELL LOCATION (LIMITED ACCESS RIG)
  - PROPOSED WELL LOCATION (HOLLOW STEM AUGER)
  - EXISTING SAMPLING LOCATION
  - UNDERGROUND CONVEYANCE
  - - - SANITARY SEWER/WATER CONVEYANCE
  - WATER LINE
  - ▨ PROJECT AREA
  - 250-FOOT BUFFER
  - ▭ TERMINATION (125 feet)
  - ▭ WORKING AREA (98 feet)
  - ▭ BUFFER (75 feet)
  - ▭ TRANSITION (250 feet)
  - wetland pool
  - wetland
  - stream
  - ditch
  - deep water

| Symbol | Make | DRIE<br>Description   | Hole Diameter<br>(Inches) | Hole Depth<br>(Feet approx) | Quantity<br>(General) |
|--------|------|-----------------------|---------------------------|-----------------------------|-----------------------|
| ●      | Boh  | Limited<br>Access Rig | 8                         | 0 to 28                     | NA*                   |
| ●      | Boh  | Hollowstem<br>Auger   | 8                         | 0 to 51                     | NA*                   |

**NOTE:**  
ACCESS ROUTES WILL BE FROM PAVED OR GRAVEL SURFACES WHERE POSSIBLE AND WILL STAY TO THE FAR SIDE OF ANY SENSITIVE HABITAT.

N  
U  
S

0 100 200 Feet

**DIG PERMIT MAP**  
**FIGURE 1**  
**SITE SS023**  
**PROPOSED WELL LOCATIONS**  
SITE SS023 STATEMENT OF BASIS/CORRECTIVE MEASURES IMPLEMENTATION WORK PLAN  
SEALE AIR FORCE BASE, CALIFORNIA





KEY

LEGEND

- PROPO
- PROPO
- ⊙ EXISTIN
- UNDER
- ⋯ SANITA
- ⋯ WATER
- ▨ PROJEC
- ▨ 250-FOI
- ▨ TERMIN
- ▨ WORKI
- ▨ BUFFE
- ▨ TRANSI
- ▨ vernal p
- ▨ swale
- ▨ seep
- ▨ wetland
- ▨ stream
- ▨ ditch
- ▨ deep we

| Symbol |
|--------|
| ●      |
| ●      |

\*Groundwater injection

NOTE:  
ACCESS ROUTE  
WHERE POSSIB  
OF ANY SENSIT



DIG PER  
FIGURE



**Attachment A3**  
**Site SS023 Regulatory Documents**

---



CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD  
CENTRAL VALLEY REGION

TENTATIVE MONITORING AND REPORTING ORDER NO. R5-2008-0149-054  
FOR  
UNITED STATES AIR FORCE  
BEALE AIR FORCE BASE  
IN-SITU GROUNDWATER REMEDIATION OF VOLATILE ORGANIC COMPOUNDS  
USING IN-SITU CHEMICAL OXIDATION AT SITE SS023  
YUBA COUNTY

This Monitoring and Reporting Order (MRP) describes requirements for providing groundwater monitoring of an enhanced in-situ bioremediation (Bioremediation) system at Beale Air Force Base. This MRP is necessary to evaluate and determine whether the in-situ treatment of groundwater pollutants is effective. This MRP is issued pursuant to Water Code Section 13267. The United States Air Force (Discharger) shall not implement any changes to this MRP unless and until a revised MRP is issued by the Executive Officer.

Prior to construction of any new groundwater monitoring or injection wells, and prior to destruction of any groundwater monitoring or injection wells, the Discharger shall submit plans and specifications to the Central Valley Water Board staff for review and approval. Once installed, any new groundwater monitoring wells or injection wells added to the monitoring program shall be sampled semi-annually according to Table 2 of this Order.

All samples should be representative of the volume and nature of the discharge or matrix of material sampled. The time, date, and location of each grab sample shall be recorded on the sample chain of custody form.

### **GROUNDWATER MONITORING**

As shown on Figure 1, the monitoring and reporting for Site SS023 consists of 6 injection locations. Two existing monitoring wells, (SWMU23C009MW and 23SWMU1MW) and four new injection wells will be used as injection locations to provide coverage of the target treatment area. The monitoring network for this treatability study will consist of three treatment zone monitoring wells, seven transition zone monitoring wells, three compliance monitoring wells and one background well. The injection locations, which will also be monitored, will provide a treatment area covering approximately 2500 square feet. The injection depth will extend from 15 to 50 feet below ground surface. Monitoring wells with free phase petroleum product or visible sheen, if present, shall be monitored, at a minimum, for product thickness and depth to water. Sample collection and analysis shall follow standard USEPA protocol.

The monitoring wells shall be sampled according to the schedule in Table 1, and the samples analyzed by the methods in Table 2, as follows:

**Table 1: Sampling Frequency and Constituent Suite**

| <b>Well Number</b> <sup>1</sup> | <b>Frequency</b> | <b>Constituent Suite(s)</b> <sup>2</sup> | <b>Monitoring Objective</b> |
|---------------------------------|------------------|--|-----------------------------|
| SWMU23U003AMW                   | Annual           | A,B                                      | Background Well             |
| 23U001BMW                       | Semiannual       | A,B,C                                    | Compliance Monitoring       |
| 39C023MW                        | Semiannual       | A,B,C                                    | Compliance Monitoring       |
| BAT-1MW                         | Semiannual       | A,B,C                                    | Compliance Monitoring       |
| SWMU23U005AMW                   | Semiannual       | A,B,C                                    | Transition Zone Monitoring  |
| SWMU23U005BMW                   | Semiannual       | A,B,C                                    | Transition Zone Monitoring  |
| BAT-5AMW                        | Semiannual       | A,B,C                                    | Transition Zone Monitoring  |
| SWMU23U006AMW                   | Semiannual       | A,B,C                                    | Transition Zone Monitoring  |
| SWMU23U007AMW                   | Semiannual       | A,B,C                                    | Transition Zone Monitoring  |
| SWMU23U004AMW                   | Semiannual       | A,B,C                                    | Transition Zone Monitoring  |
| SWMU23C008MW                    | Semiannual       | A,B,C                                    | Transition Zone Monitoring  |
| SWMU34U002MW                    | Semiannual       | A,B,C                                    | Treatment Zone Monitoring   |
| BAT- 4AMW                       | Semiannual       | A,B,C                                    | Treatment Zone Monitoring   |
| BAT-4BMW                        | Semiannual       | A,B,C                                    | Treatment Zone Monitoring   |
| 23SWMU1MW                       | Annual           | A,C                                      | Injection well Monitoring   |
| SWMU23C009MW                    | Annual           | A,C                                      | Injection well Monitoring   |
| SWMU2314IW                      | Annual           | A,C                                      | Injection well Monitoring   |
| SWMU2315IW                      | Annual           | A,C                                      | Injection well Monitoring   |
| SWMU2316IW                      | Annual           | A,C                                      | Injection well Monitoring   |
| SWMU2317IW                      | Annual           | A,C                                      | Injection well Monitoring   |

<sup>1</sup> Well numbers as shown on Figure 1

<sup>2</sup> Constituent suite components (see Table 2)

**Table 2: Analytical Methods**

| <b>Constituent</b>  | <b>Method <sup>1</sup></b>    | <b>Maximum Practical Quantitation Limit (µg/L)<sup>2</sup></b> |
|---|-------------------------------|--|
| <b>Suite A</b>  |                               |  |
| VOCs  | SW8260B                       | 0.5  |
| <b>Suite B</b>  |                               |  |
| total chlorides, total selenium, total potassium, dissolved manganese, dissolved chromium | EPA Method 6010B              | various  |
| <b>Suite C</b>  |                               |  |
| Total Dissolved Solids <sup>3</sup> , Permanganate  | EPA 160.1<br>Hach Colorimeter | 10,000<br>1.0 mg/L   |

<sup>1</sup> Or an equivalent USEPA Method that achieves the maximum Practical Quantitation Limit

<sup>2</sup> All concentrations between the Method Detection Limit and the Practical Quantitation Limit shall be reported as trace levels.

<sup>3</sup> Total Dissolved Solids (TDS) data should be correlated with electrical conductivity data. Conduct TDS analysis on 10 percent of samples to confirm correlation

### FIELD SAMPLING

In addition to the above sampling and analysis, field sampling and analysis shall be conducted each time a monitoring well or extraction well is sampled. The sampling and analysis of field parameters shall be as specified in Table 3.

**Table 3: Field Sampling Requirements**

| <b>Parameters</b>             | <b>Units</b>            | <b>Type of Sample</b> |
|-------------------------------|-------------------------|-----------------------|
| Groundwater Elevation         | Feet, Mean Sea Level    | Measurement           |
| Oxidation-reduction potential | Millivolts              | Grab                  |
| Electrical Conductivity       | uhmos/cm                | Grab                  |
| Dissolved Oxygen              | mg/L                    | Grab                  |
| pH                            | pH Units (to 0.1 units) | Grab                  |

Field Test instruments (such as those used to test pH and dissolved oxygen) may be used provided that:

- a. The operators are trained in proper use and maintenance of the instruments;
- b. The instruments are calibrated prior to each monitoring event; and
- c. Instruments are serviced and/or calibrated by the manufacturer at the recommended frequency

### **DISCHARGE MONITORING**

The Discharger shall monitor daily the discharge of water and amendments that are injected into the groundwater according to the requirements specified in Table 4. Each amendment addition shall be recorded individually, along with information regarding the time period over which the amendment was injected into the aquifer.

**Table 4: Discharge Monitoring Requirements**

| <b>Parameters</b>  | <b>Units</b>      | <b>Type of Sample</b> |
|--------------------|-------------------|-----------------------|
| Injected Volume    | gallons per day   | Meter                 |
| Amendment(s) Added | kilograms per day | Measured              |

### **ESTABLISHMENT OF BACKGROUND CONCENTRATION VALUES**

The Discharger shall develop background values for concentrations of sulfide, sulfate, carbon dioxide, methane, ethane, dissolved organic carbon (filtered), TDS and metals (as noted in Table 2). Background values in groundwater should be developed by averaging the respective concentrations reported in background well SWMU23U003AMW. Alternatively, the Discharger shall develop background values for respective concentrations reported in monitoring wells listed in Table 1.

### **REPORTING**

When reporting the data, the Discharger shall arrange the information in tabular form so that the date, the constituents, and the concentrations are readily discernible. The data shall be summarized in such a manner as to illustrate clearly the compliance with this Order. In addition, the Discharger shall notify the Central Valley Water Board within 48 hours of any unscheduled shutdown of groundwater extraction wells associated with the bioreactor.

As required by the California Business and Professions Code Sections 6735, 7835, and 7835.1, all reports shall be prepared by a registered professional or their subordinate and signed by the registered professional.

The Discharger shall submit semi-annual and annual electronic data reports, which conform to the requirements of the California Code of Regulations, Title 23, Division 3, Chapter 30. The semi-annual report and annual report shall be submitted electronically over the internet to the Geotracker database system by **1 June and 1 December**, respectively, of each calendar year until such time as the Executive Officer determines that the reports are no longer necessary. Hard copies of semi-annual and annual reports shall be submitted to the Central Valley Water Board **by 1 June and 1 December** of each year, respectively, until such time as the Executive Officer determines that the reports are no longer necessary.

Semi-annual reports shall include the following minimum information:

- (a) A description and discussion of the groundwater sampling event and results, including trends in the concentrations of pollutants and groundwater elevations in the wells, how and when samples were collected, and whether the pollutant plume(s) is delineated;
- (b) Field logs that contain, at a minimum, water quality parameters measured before, during, and after purging, method of purging, depth of water, volume of water purged, etc;
- (c) Groundwater contour maps for all groundwater zones, if applicable;
- (d) Isocontour pollutant concentration maps for all groundwater zones and all major constituents of concern, if applicable;
- (e) A table showing well construction details such as well number, groundwater zone being monitored, coordinates (longitude and latitude), ground surface elevation, reference elevation, elevation of screen, elevation of bentonite, elevation of filter pack, and elevation of well bottom;
- (f) A table showing historical lateral and vertical (if applicable) flow directions and gradients;
- (g) Cumulative data tables for all major constituents of concern containing the water quality analytical results and depth to groundwater for all monitoring wells for the past five years, if applicable. Raw laboratory data shall be provided on CD or DVD and included in the report. The Central Valley Water Board may request additional data as necessary;

- (h) A copy of the laboratory analytical data report;
- (i) If applicable, the status of any ongoing remediation, including cumulative information on the mass of pollutant removed from the subsurface, system operating time, the effectiveness of the remediation system, and any field notes pertaining to the operation and maintenance of the system; and
- (j) If applicable, the reasons for and duration of all interruptions in the operation of any remediation system, and actions planned or taken to correct and prevent interruptions.

Annual Reports shall contain an evaluation of the effectiveness and progress of the investigation and remediation. Annual Reports shall contain the following minimum information:

- (a) Both tabular and graphical summaries of all data obtained during the year;
- (b) Groundwater contour maps and pollutant concentration maps containing all data obtained during the previous year;
- (c) A discussion of the long-term trends in the concentrations of the pollutants in the groundwater monitoring wells;
- (d) An analysis of whether the pollutant plume is being captured by an extraction system or is continuing to spread;
- (e) A description of all remedial activities conducted during the year, an analysis of their effectiveness in removing the pollutants, and plans to improve remediation system effectiveness;
- (f) An identification of any data gaps and potential deficiencies/redundancies in the monitoring system or reporting program; and
- (g) If desired, a proposal and rationale for any revisions to the groundwater sampling plan frequency and/or list of analytes.

The results of any monitoring done more frequently than required at the locations specified in the MRP shall also be reported to the Central Valley Water Board. The Discharger shall implement the above monitoring program as of the date of the Order.



TENTATIVE MONITORING AND REPORTING ORDER  
NO. R5-2008-0149-054  
BEALE AIR FORCE BASE  
YUBA COUNTY

-7-

Ordered by:

\_\_\_\_\_  
PAMELA C. CREEDON, Executive Officer

\_\_\_\_\_  
(Date)

09/17/2014:RRR

**Attachment A4**  
**Site SS023 Lane Closure Notification**

---



# Road Lane Closure

- **WHO:** National Drilling with oversight by CH2M HILL
- **WHAT:** Close westbound lane of Doolittle Drive and sidewalk along north side of Doolittle Drive
- **WHEN:** 14-15 JUN 2014 (Weekend)
- **WHERE:** Doolittle Drive between A and B Street
- **WHY:** Install an injection well on the north side of Doolittle Drive
- **IMPACT:** Work will be conducted on the weekend to reduce impact. Flaggers will be used to control vehicle and pedestrian traffic in working area.



①

TRAFFIC COUNT ALONG DOOLITTLE DRIVE (East Bound) -SITE SS023, BEALE AFB

Name of Flagger: Patrick Mullen

Date/Start time: 6/14/14 <sup>8 AM</sup>

| Time     | Vehicle count   |
|----------|---|
| 8:15 AM  | 1 GRAY SEDAN  |
| 8:40 AM  | 1 PICK UP (GRAY)                                      |
| 8:42 AM  | 1 <del>BIKE</del> BICYCLE                             |
| 8:48 AM  | 1 BLUE KIT TOYOTA 4 DOOR                              |
| 8:50 AM  | 1 FIRE TRUCK  |
| 8:58 AM  | 1 WHITE CAR   |
| 9:00 AM  | 1 BLACK CAR   |
| 9:02 AM  | 1 GRAY TRUCK  |
| 9:20 AM  | 1 SMALL RED CAR                                       |
| 9:25 AM  | 1 WHITE SEDAN   |
| 9:30 AM  | 1 MUSTANG GREYISH                                     |
| 9:36 AM  | 1 WHITE SMALL CAR                                     |
| 9:36 AM  | 1 KIA SOUL ... WHITE                                  |
| 9:50 AM  | 2 1 RED CAR 1 GREY CAR                                |
| 9:58 AM  | 2 SMALL CARS  |
| 10:27 AM | 1 JEEP (WHITE)  |
| 10:35    | 2 1-DODGE CHARGE 1-FORD 4 DOOR <sup>BLACK</sup> SEDAN |
| 10:40    | 1 GREY CADDY  |
| 10:43    | 1 SILVER 4 DOOR                                       |
| 10:44    | 1 SMALL CAR OF SOME SORT                              |
| 10:46    | 1 FULL SIZE DODGE                                     |

Flagger's signature/Company/Date/Time:

Patrick Mullen

6-14-14

10:47 AM



②

TRAFFIC COUNT ALONG DOOLITTLE DRIVE (East Bound) -SITE SS023, BEALE AFB

Name of Flagger: PATRICK MULLER

Date/Start time: 10:55 AM  
6-14-14

| Time     | Vehicle count  |
|----------|--|
| 10:55 AM | 1 GOLD MINI COOPER                                   |
| 11:01 AM | 1 BLACK <del>HONDA</del> HONDA                       |
| 11:03 AM | WHITE HONDA CIVIC                                    |
| 11:07 AM | BLACK TOYOTA TRUCK                                   |
| 11:11 AM | BLACK HYUNDA   |
| 11:13 AM | 1 SILVER VAN   |
| 11:15 AM | 1 GOLDISH SMALL CAR                                  |
| 11:20    | 1 SMALL WHITE CAR                                    |
| 11:22    | WHITE TRUCK (POLICE)                                 |
| 11:25    | 1 RED CAR SUBARU                                     |
| 11:29    | 1 GREY VW  |
| 11:33    | 1 BLUE DODGE   |
| 11:37    | 1 GREY INFINITY <small>LOTS OF GREY CARS ???</small> |
| 11:44    | 1 GREY AUDI  |
| 11:45    | 1 RED CHEVY CRUISE                                   |
| 11:47    | 1 GREY TOYOTA  |
| 11:49    | 1 BLACK TOYOTA                                       |
| 11:50    | 1 GREYISH SILVER HYUNDA                              |
| 11:53    | 1 GREY DODGE   |
| 11:58    | WHITE TOYOTA SUV                                     |
| 12:07    | GOLD CHEVY IMPALA                                    |
| 12:11    | RED FORD FOCUS                                       |

Flagger's signature/Company/Date/Time:

PATRICK MULLER 6-14-14  
12:11 PM

SS023  
456998.09.22.CL.01

**TRAFFIC COUNT ALONG DOOLITTLE DRIVE (East Bound) -**

**SITE SS023, BEALE AFB**

8: Am

Name of Flagger: PATRICK MULLEN / Date/Start time: 6-15-14

| <u>(A) TIME</u> | Time | <u>(B) VEHICLE COUNT</u> | <u>(A) TIME</u> | Vehicle count | <u>(B)</u> |
|-----------------|------|--------------------------|-----------------|---------------|------------|
| 8:50 Am         | 1    |                          | 12:27           | 1             |            |
| 9:03 Am         | 1    |                          | 12:31           | 1             |            |
| 9:20 Am         | 1    |                          | 12:35           | 3             |            |
| 9:41 Am         | 1    |                          | 12:39           | 1             |            |
| 9:45 Am         | 1    |                          | 12:46           | 1             |            |
| 9:53 Am         | 1    |                          | 12:55           | 1             |            |
| 10:01           | 1    |                          | 1:10            | 1             |            |
| 10:27           | 1    |                          | 1:17            | 2             |            |
| 10:37           | 2    |                          | 1:40            | 1             |            |
| 10:46           | 1    |                          | 1:47            | 1             |            |
| 10:51           | 2    |                          | 2:22            | 1             |            |
| 11:11           | 1    |                          | 2:30            | 1             |            |
| 11:16           | 1    |                          | 2:35            | 1             |            |
| 11:22           | 1    |                          | 2:40            | 1             |            |
| 11:41           | 2    |                          | 3:01            | 1             |            |
| 11:46           | 1    |                          | 3:05            | 1             |            |
| 11:49           | 1    |                          | 3:08            | 1             |            |
| 12:14           | 2    |                          | 3:10            | 5             |            |
| 12:16           | 1    |                          | 3:19            | 1             |            |
| 12:18           | 2    |                          | 3:23            | 1             |            |
| 12:21           | 1    |                          | 3:31            | 1             |            |

= 26

= 28

Flagger's signature/Company/Date/Time: Patrick E. Mullen 6-15-14

TOTAL = 54  
FOR THIS PAGE 3:31 Pm



1 of 3

TRAFFIC COUNT ALONG DOOLITTLE DRIVE (West Bound) -SITE SS023, BEALE AFB

6-14-14

Name of Flagger:

Joe Leiting

Date/Start Time: 8:00 AM

| Time    | Vehicle count  |
|---------|----------------|
| 8:30 AM | 1              |
| 8:32 AM | <del>1</del> 2 |
| 8:33 AM | 1              |
| 8:40 AM | 1              |
| 8:49 AM | 2              |
| 8:50 AM | 2              |
| 8:54 AM | 1              |
| 8:57 AM | 1              |
| 9:01 AM | 1              |
| 9:11 AM | 1              |
| 9:15 AM | 1              |
| 9:15 AM | 1              |
| 9:18 AM | 1 white pickup |
| 9:20 AM | 1 Red car      |
| 9:20 AM | 1 Red car      |
| 9:24 AM | 1 white car    |
| 9:25 AM | 1 pickup       |
| 9:26 AM | 1 Gray car     |
| 9:36 AM | 1 white car    |
| 9:37 AM | 1 white car    |
| 9:38 AM | 1 car          |
| 9:44 AM | 1 pickup       |

Flagger's signature/Company/Date/Time:

Joe Leiting Newport 6/14/14 6:50 P.

2 of 3

TRAFFIC COUNT ALONG DOOLITTLE DRIVE (West Bound) -SITE SS023, BEALE AFB

6-14-14

Name of Flagger: JOE heating  
Gary Whitley

Date/Start Time: 8:00 AM

| Time     | Vehicle count           |
|----------|-------------------------|
| 9:52 AM  | 1 Red car               |
| 9:53 AM  | 1 Gray car              |
| 9:54 AM  | 1 Fire truck            |
| 10:00 AM | 1 Tan Jeep              |
| 10:05 AM | 1 Gray car              |
| 10:06 AM | 1 Black pick up         |
| 10:20 AM | 1 Black car             |
| 10:21 AM | 1 Gray car              |
| 10:22 AM | 1 Black SUV             |
| 10:30 AM | 1 Silver car            |
| 10:38 AM | 1 White pick up         |
| 10:45 AM | 1 White car             |
| 10:48 AM | 2 cars                  |
| 10:50 AM | 1 car                   |
| 10:55 AM | 1 Green car             |
| 10:56 AM | 1 Truck                 |
| 10:57 AM | 1 truck                 |
| 11:11 AM | 1 Blk car               |
| 11:12 AM | 1 Grey van              |
| 11:15 AM | 1 Red SUV               |
| 11:19 AM | 1 Gray Trk              |
| 11:21 AM | 1 white Trk             |
| 11:23 AM | 1 white car 1 white Trk |
| 11:25 AM | 1 Red car 1 white car   |
| 11:27    | 1 Grey car              |
| 11:29    | 1 Grey car              |
| 11:33    | 1 Blue car              |
| 11:36    | 1 Grey SUV 1 Grey car   |
| 11:44    | 1 white car             |
| 11:50    | 1 Black pick up         |
| 11:55    | 1 Red car               |
| 12:13 PM | 1 Gray car              |
| 12:23 PM | 1 SUV                   |
| 12:29 PM | 1 white car             |
| 12:45 PM | 2 Red cars              |
| 12:48 PM | 1 Black car             |
| 12:50 PM | 1 pick up               |
| 1:00 PM  | 1 white car             |

Flagger's signature/Company/Date/Time: Joe A Newp 6-14-14

27

over



50025

456998.09.22 CL.01

**TRAFFIC COUNT ALONG DOOLITTLE DRIVE (West Bound) -****SITE SS023, BEALE AFB**

Name of Flagger: JOE LEITMAN

Date/Start Time: 6-15-14 8:00 AM

| Time     | Vehicle count |
|----------|---------------|
| 8:03 AM  | 1 car         |
| 8:06 AM  | 1 car         |
| 8:26 AM  | 1 car         |
| 8:41 AM  | 1 car         |
| 9:21 AM  | 1 car         |
| 9:58 AM  | 1 truck       |
| 10:28 AM | 1 van         |
| 10:45 AM | 2 truck       |
| 10:50 AM | 2 truck       |
| 11:10 AM | 2 cars        |
| 11:44 AM | 1 meat wagon  |
| 11:22 AM | 1 car         |
| 11:30 AM | 2 car         |
| 11:35 AM | 2 car         |
| 12:15 PM | 2 car         |
| 12:30 PM | 1 car         |
| 12:40 PM | 2 car         |
| 12:43 PM | 1 car         |
| 12:44 PM | 1 car         |
| 12:50 PM | 1 car         |
| 12:55 PM | 1 truck       |
| 1:00 PM  | 2 car         |
| 1:03 PM  | 1 truck       |
| 1:05 PM  | 1 truck       |
| 1:10 PM  | 1 truck       |
| 1:16 PM  | 1 car         |
| 1:21 PM  | 2 cars        |
| 1:35 PM  | 1 car         |
| 2:15 PM  | 1 FIRE TRUCK  |

Flagger's signature/Company/Date/Time: Joe Leitman NEWP 6-15-14

36

SS023

450998.09.22.CL.01

**TRAFFIC COUNT ALONG DOOLITTLE DRIVE (West Bound) -**

**SITE SS023, BEALE AFB**

Name of Flagger: JOE Leitling

Date/Start Time: 6-15-14 2:20 PM

| Time   | Vehicle count |
|--------|---------------|
| 220 PM | 1 car         |
| 225 PM | 2 car         |
| 240 PM | 1 car         |
| 251 PM | 1 car         |
| 303 PM | 1 car         |
| 309 PM | 1 car         |
| 326 PM | 1 car         |
| 339 PM | 1 Truck       |
| 358 PM | 1 car         |
| 400 PM | 1 car         |
| 420 PM | 1 car         |
| 440 PM | 1 car         |
| 443 PM | 2 cars        |
| 448 PM | 1 car         |
| 506 PM | 1 car         |
| 520 PM | 1 car         |
| 526 PM | 2 cars        |
| 530 PM | 1 Truck       |
| 532 PM | 2 car         |
| 540 PM | 2 Truck       |
|        |               |
|        |               |
|        |               |
|        |               |
|        |               |
|        |               |
|        |               |
|        |               |
|        |               |
|        |               |

Flagger's signature/Company/Date/Time: *Joe Leitling* N.C.W.P. 6-15-14

**Attachment A5**  
**Site SS023 Field Notes**

---

Location Site SS023 - Beale AFB Date 10.16.2013Project / Client SS023 DATA GAP - AFCECSURVEY NEW WELLS 456998.09.22.CL.02

TASK: SURVEY NEW WELLS SWMU23E008MW + 9MW

PERSONNEL: A. HALLINAN (GEM)

JEN McBRIDE (CRISTIGEN)

WEATHER: SUNNY, CALM, WARM

HHS TOPIC: VEHICLE TRAFFIC, LOCKED GATE

1740 ON SITE, HOLDING TAILGATE MEETING. AREA UNDER LEVEL "C" - HAD TO SHOW ID AND WILL NEED ASSISTANCE TO LEAVE SITE THROUGH LOCKED GATE.

1150 BEGIN SURVEYING. USING SWMU340022MW AND SWMU2100041MW FOR LEVELS.

1220 DONE WITH SWMU23C008MW, MOVING INTO STREET FOR SWMU23C009MW.

1330 FINISHED SURVEYING SWMU23C009MW. USED 23SWMU111MW AND 10-48FM4MW. LEAVING SITE.

~~/// - RETURNED TO SITE 1552 TO LOCATE 230003A/B MW, MARKED IN PINK PRINT. LOCATED BENEATH ASPHALT.~~~~/// 10.16.2013~~~~/// 10.16.2013~~Location Beale AFB, Site SS023 Date 6/11/14Project / Client SS023 BCO/AFCECUtility locate 456998.09.22.CL.01

0750 S. Paul / SAC on-site, prep for day.

Task: Locate buried utilities at 4 new IW locations.

Weather: Sunny, clear, windy, high of 90°

Personnel: S. Paul / SAC

Tim Blake / Substrac

0915 Substrac on-site. Go over PTSP.

Talked about vehicular traffic.

0925 Depart for SS023

0930 Equipment: metal detector (Fisher TW-6)

Radio detector (RD8000, Reddetection)

Transmitter (Reddetection, TX-10)

GPR

0925 On-site at SS023. Site with Base has marked nearby utilities. Water, communication, natural gas, and irrigation lines in work area.

0940 Begin utility survey. Due to uneven ground from cobble stone bed, will not be able to use GPR at the 3 locations on Dealittle Drive.

1012 2 irrigation lines and a comm. line near SWMU23C017IW.

1040 Picked up a water line and irrigation line at SWMU23C015IW. There is also an electrical line stemming off a nearby power

/// 6/11/14



26

Location Beale AFB, SS023 Date 6/11/14Project / Client SS023 ISCO / AFCECUtility locate 45699B.09.22.CL.01

pole, But it runs west away from the location.

1046 There is a water line, comm line, and an irrigation line near SUMU23C016IW

1050 After checking all locations, Tim Blake/Subtronic initialed all the drill boxes with "T.B."

1118 There is a marked natural gas line ~ 50' SW of SUMU23C014IW. But no utilities present in immediate vicinity.

1130 Back to trailer.

1145 Subtronic off - base

1300 End of Day

~~Field  
6/11/14~~

Location Beale AFB-SS023 Date 6/13/14 27Project / Client SS023 ISCO / AFCECField Prep/Roll off 45699B.09.22.CL.01  
Delivery

Task: Field Prep for drilling tomorrow

Personnel: K. Asmundson/RDD

K. Roberts/SAC

S. Sands/SAC

Weather: 80s - Sunny (#206)

1230 Shandon observed roll off

delivery. Roll off placed in

vacant parking lot on B Street

between 26<sup>th</sup> Street and

Doolittle Drive. Bin delivered

by Intrinsic. Shandon noted

the bin was rusty and had a puncture in the lid (~5" long).

1340 Katie Arrives at field

trailer. Call communications

(per dig permit) and notify

that we are drilling tomorrow.

Head to Doolittle Drive to meet

Eric from communications

1400 Eric visits all the

drilling locations with us. He

says the locations are far

enough from his lines. Lines

are no more than 4' long

Location Beale AFB-Site Date 6/13/14

Project / Client SS023-ISCO / AFCEG

Field Prep 456998.09.22.CL.01

so we should reveal with AK.  
I told him SWMU23CO0141W  
will not be potholed. He said  
that was fine and we were  
clear of all com lines.  
1415 Head back to field office.  
Katie to finish prepping for  
field event.

*[Handwritten signature]*  
6-13-14

Location Beale AFB-DJULS Date 6/14/14

Project / Client SS023 ISCO / AFCEG

Mobilization 456998.09.22.CL.01

Task: Pothole SWMU23CO151W - 171W.  
Set up traffic control and  
drill SWMU23CO171W.

Personnel: K. Asmundson / RDP  
K. Mouzakis / RDP  
L. Pratt / SAC  
Patrick Mullens (NEWP)  
Gary Whitley (NEWP)  
Javier Ruiz (NEWP)  
Joe Leithg (NEWP)  
Jake Gonzalez (NEWP)

Weather: 60s, sunny (AM)  
80s, partly sunny (PM)

DVID K. Asmundson arrive at trailer  
and begin prepping for the day.

#C102630 Calibrate PID (~~MultiRae~~) K/M  
Fresh Air = Pass MultiRae

Isobutylene = LTD 074-R2-CM

Flow #: 713 0.5 LPM lot #: ~~621~~ K/M  
exp: 04/2017 VOC: pass 100.4 ppm

4 GAS =  
lot #: FAN-413-18-13  
Exp: 8/17/14

Flow #: 715 0.5 LPM

Location Beale AFB-SS023 Date 6-14-14

Project / Client SS023 ISCO / AFCEC

456998.09.22.CL.01

OXY: PASS 18%

LEL: PASS 50%

CO: PASS 49 PPM

H<sub>2</sub>S: PASS 10.1 PPM

0715 Begin H&S meeting and discuss plan of the day. Highlight traffic control, slips/trips/falls, and complacency. <sup>AT</sup> Jake from National not present. He has not arrived onsite. Traffic control AHA, drilling AHA, PTSP, and HSP signed. National is missing their forklift will start air knifing.

0800 mobilize to site SS023 and begin setting up traffic control. Air knifing will begin at SNMU23C071W. Levi Pratt will observe air knifing.

0830 Traffic control set up and flaggers in place. Levi and Katy air knifing. Levi will add his notes at the end

Location Beale AFB-SS023 Date 6-14-14

Project / Client SS023 ISCO / AFCEC

456998.09.22.CL.01

of the day.

Katie placed labels on roll off #206.

0900 Gary got a hold of Bryan Cook and Bryan contacted someone at Sunbelt who will deliver a forklift today.

0905 Joe moved air knife rig. Joe will take over flagging duties for Gary so Gary can start drilling SNMU23C071W. Patrick & Joe on flagging duty and Gary and Javier on drill rig. Not enough personnel to continue air knifing. Jake still on his way to Beale AFB. Even with Jake, still not enough personnel. Plan is to drill SNMU23C071W, install well, remove traffic control, and continue air knifing.

0910 Gary moving rig into place.

0915 Levi went to pick up Jake from the Wheatland Gate.

Drilling SNMU23C071W on hold

Drilling SWMU23C0171W 456998.09.22.CL.01

While waiting for forklift delivery.

0919 Called Brad to discuss path forward. Access gate to SWMU23C014 is open. Brad said we could air knife location if open.

0940 Levi back with Jake. Levi is going over HSP, traffic control, AHA, Drilling AHA, and PTSP. Jake will sign all documents.

0945 Gary getting rig in position.

LAR BETN66

Suppor Truck: 364-1

1010 Levi with Jake to get forklift

1015 Inspected Drill Rig. All emergency stop buttons are functional.

1030 Wilfred called to check in. I told him we were delayed by the forklift. He will communicate that to Bryan Cook.

1050 Heat Monitoring.

All personnel ok. See monitoring form

1055 Gary making phone calls to

Drilling SWMU23C0171W 456998.09.22.CL.01

determine where forklift is.

1105 Gary was called about forklift.

Forklift will arrive to the gate in about 10 minutes. Gary took off <sup>(LA)</sup>

over flagging duty for Joe and Joe set up on SWMU23C0161W. Joe is

completely off the road and shoulder

1115 Begin airknifing SWMU23C0161W

1125 Finish airknifing SWMU23C0161W

VAC Master 4000 #696 put soil back in hole

1130 Forklift arrived.

1145 Grout Inspection rescheduled for 1630

1150 Sand arrived in large sack instead of individual gallon size bags. Gary is requesting documentation for sack of sand. will need to fill 5-gallon buckets to measure sand quantity.

1200 Drillers setting up on SWMU23C0171W (Gary).

1 ft<sup>3</sup> = 7.48 gallons

8" augers

1225 Start drilling SWMU23C0171W.

1240 Levi got email confirmation SAND is 8/16



6/26  
06-15-2014  
08:06:42 p.m.  
530-788-1098

Location Beale AFB-SSO23 Date 6/14/14

Project / Client SSO23 ISCO / AFCEC

Drilling SWMU23C017IW 456998.09.22.C.01

1240 Levi offsite.

1330 20' bqs at SWMU23C017IW

1340 Checked on flaggers to make sure no one needed a break.

1415 End boring 36' bqs at SWMU23C017IW.

1430 Break for lunch. Flaggers will stay.

1505 Return from lunch

Pulling last core barrel (35-36' bqs) at SWMU23C017IW.

1530 Adding water to the well.

1540 tagged bottom of hole at 35' 8" SWMU23C017IW

1545 Begin constructing well

Sump 35-35.5' bqs  
0.040-slot SCH40 PVC - 15-35' bqs

Blank casing 0-15' bqs

1550 Begin adding 8x16 sand  
sand is being added in 5 gallon buckets sand volume calculation

sand 13-36' = 23 feet  
 $\pi(4/12)^2 \times 23 = 8 \text{ ft}^3$

CCCC

Location Beale AFB-SSO23 Date 6/14/14 35

Project / Client SSO23 ISCO / AFCEC

Constructing SWMU23C017IW 456998.09.22.C.01

2" casing:  $\pi(1/12)^2 \times 23 = 0.5 \text{ ft}^3$

Total sand volume =  $8 - 0.5 = 7.5 \text{ ft}^3$

1  $\text{ft}^3 = 7.5$  gallons

$7.5 \text{ ft}^3 \times 7.5 \text{ gallons} = 56 \text{ gallons}$

1/2 buckets of sand added:

||||| (26)

Total sand added (gallons) = 65

Bentonite Calculation

1 bag bentonite =  $0.75 \text{ ft}^3$

$\pi(4/12)^2 \times 2 = 0.7$

$\pi(1/12)^2 \times 2 = 0.05$

$0.65 \text{ ft}^3$

$0.65 \text{ ft}^3 / 0.75 \text{ ft}^3 = 0.9$  bags bentonite

Bentonite is pure gold medium chips 50 lb bag

1630 Begin adding bentonite

Added 1 bag pure gold medium bentonite chips.

1630 Grout inspector not on site

Add 5 gallons  $\text{H}_2\text{O}$  to hydrate bentonite chips

1635 pulling augers will wait until 1645 and then seal without witness

Location Beale AFB-SS023 Date 6/14/14Project / Client Site SS023/AFCECGrouting /  
Constructing SWMU23C0171W 456998.09.22.01

1640 Grout calculation (2-11' bgs)

$$\pi(4/12)^2 \times 9 = 3.14$$

$$\pi(1/12)^2 \times 9 = 0.2$$

$$\text{total volume} = 2.94 \text{ ft}^3$$

$$2.94 \text{ ft}^3 \times \frac{7.5 \text{ gallons}}{\text{ft}^3} = 22 \text{ gallons}$$

1645 Gary said he will mix grout in 5 gallon buckets and pour down the well. Each bucket will be ~2.5 gallons H<sub>2</sub>O and ~1 bag (80 lb to 47 lb Quikrete type 1/11 portland cement.

1655 Mast down at SWMU23C0171W

1700 Begin mixing grout. No inspector on site. Inspector was scheduled for 1630.

1/2 <sup>Filled in</sup> ~~Gallon~~ Buckets Quikrete  
w/ Premium Gel  
Bentonite

1710 Finished <sup>30 gallons total</sup> grouting  
Gary signed <sup>grouting</sup> SWMJ form  
Begin cleaning up site. LAR  
moved to SWMU23C0161W.

Location Beale AFB-SS023 Date 6-14-14Project / Client SS023 ISCO / AFCECClean up 456998.09.22.01

1713 Brad called and we discussed plan for tomorrow. We will block east bound lane so that we can safely drill SWMU23C0151W and SWMU23C0161W.

1715 Continue cleaning up and preparing for work tomorrow.

1740 Heat Stress monitoring.

Everyone okay (see form).

1800 Hopper ~1/4 full with soil from SWMU23C0171W. ~~Will be~~ covered hopper and placed next to SWMU23C0161W.

1805 cleaned sidewalk. Small crack in sidewalk where the LAR was positioned. Picture taken.

1830 Begin removing traffic control

1840 everyone off site. Site is clean, secured, and no equipment or vehicles are blocking the roadway

1845 Javier deconning augers at field trailer. Water will be kept in decon trailer

Location Beale AFB-SSO23 Date 6-14-14Project / Client SSO23 ISCO / AFCECClean up 456998.09.22.CL.01

1650 Katie finishing up paperwork at field trailer

Forms submitted:

- signed traffic control AHA
- signed drilling AHA
- signed HSP
- signed PTSP
- drilling self assessment checklist
- Driller Comp Schedule
- soil boring log SWMU23C071W
- photolog
- Driller Daily X2
- Heat Monitoring

Levi Pratt's Notes for Air Knifing of SWMU23C071W as follows:

0840 Begin air knifing at SWMU23C071W

0855 Air knifed to 5 feet bgs at SWMU23C071W

No subsurface utilities encountered.

0930 Pick up J. Gonzales (NEWP) at Wheat and Gate

0940 Mob back to site.

2015 OFFSITE

10-14-14

Location Beale AFB-SSO23 Date 6-15-14Project / Client SSO23 ISCO / AFCECStart of day 456998.09.22.CL.01

Task: pothole SWMU23C071W, drill and construct wells at 15W &amp; 16W. Perform traffic control.

Personnel: K. Asmundson / RDD  
 K. Mouzakis / RDD  
 Patrick Muller / NEWP  
 Jacob Gonzales / NEWP  
 Joe Leiting / NEWP  
 Jim Fraitis / NEWP  
 Daniel Martinez / NEWP

Weather: 60s, sunny (AM)  
 80s, sunny (PM)

Equipment Onsite:

LAR #BETN66 Support truck #364-1  
 Air knife #696 Flat Bed #206-1  
 Forklift #RF4V76 (IES)  
 Multi Rae-# dev. rig #110-10

0635 Katie on site and begin field prep.

0645 Katy on site. Begin MultiRae calibration. #0102630

Fresh Air: PASS

Same calibrations used as on 6-14-2014 & Flow Controllers  
 Isobutylene: 99.6 ppm

Location Beale AFB - CHZMTH (CA) Date 6-15-14Project / Client SS023 ISCO / AFCECetc start of day 456998.09.22.CL.01

oxygen: 18% PASS

LEL: 5% PASS

CO: 50% PASS

H<sub>2</sub>S: 10.3% PASS

0700 Jake, Patrick, and Joe on site.

Waiting on Jimmy and Daniel.

0710 Jim and Daniel on site.

0715 Begin H<sub>2</sub>S meeting. Jimmy showed his flagger training. He will step in if Joe or Patrick need a break.

Discussed slips/trips/falls, traffic control, and fatigue. Discussed hours and made plan to end earlier today because yesterday was too many hours. Jake presented the NEWP Traffic Control AHA.

0735 All H<sub>2</sub>S forms signed. Katie to LFO13 to dump decon water with Daniel. Katy to get crew organized at SWMU23C0151W to begin air knifing.

0755 Katie and Daniel at LFO13 preparing to pump decon water from SWMU23C0171W into tank #5.

Location Beale AFB - SS023 Date 6-15-14Project / Client SS023 ISCO / AFCEC456998.09.22.CL.01

Tank #5 is empty. Label placed on tank #5. A total of ~40 gallons of decon water from SWMU23C0171W placed into tote #5.

0800 Wilfred called to check in. We discussed plan of the day.

0830 Depart LFO13 and head to Doolittle Drive.

0845 Katie arrive Site SS023.

0750 Katy M. arrive @ Site SS023. Setting up Traffic Control.

0800 Setting up Airknife at

0810 Airknifing. SWMU23C0151W

0830 Done Airknifing SWMU23C0151W

\* 0839 Dropping off hopper to Doff. - 3 yds added to #206

0853 Hopper returned to SS023

0900 Katy to trailer to get camera.

Flaggers ready, Jimmy to get flat bed support truck, Jake to close roll off.

Set up on SWMU23C0161W to begin drilling.

0920 WLO @ SWMU23C0171W = 12.3' bgs







Location Beale AFB, 55023 Date 6/16/14

Project / Client 55023 ISCO / AFCEC

grouting / drilling 456798

0645 S Paul/SAC on-site Prep for day

0700 National staff and Katy Mozoukis on-site

Task: Grant <sup>SWMU23CO15IW</sup> ~~55023~~ and  
SWMU23CO16IW. Drill and install  
SWMU23CO14IW. Grant if time permits.

weather: Sunny, clear, high of 85°

Staff: S Paul/SAC  
Katy Mozoukis/RDD  
Gary Whitley/NEWP  
Javier Ruiz/NEWP

Conduct PTSP meeting. Talked about vehicular  
traffic. Read NEWP ANA on decoupling augers.

Calibration: PID (Multi-Rae, # 1102550)

| Gas | Fresh | Cal. | Std.    |
|-----|-------|------|---------|
| CO  | 0     | PASS | 50 ppm  |
| H2S | 0     | PASS | 10 ppm  |
| LEL | 0     | PASS | 50%     |
| O2  | 20.9  | PASS | 18%     |
| VOC | 0     | PASS | 100 ppm |

Multigases: Lot # FAN-413-K-13, exp 8/17/14

Isobutylene:

0730 Decompress

0823 Katy M, Jeff, Gary, and Javier  
Onsite. GARY dropped off  
Supplies for Grouting.

Location Beale AFB, 55023 Date 6/16/14

Project / Client 55023 ISCO / AFCEC

grouting 456798.01.22.CL.01

0840 Jeff offsite to get material  
from office. Katy M. stayed  
onsite. Driller removed  
last AUGER from SWMU23CO15IW

0850 Jeff onsite. Driller demobilised  
from KM LAR RIG from  
SWMU23CO15IW. Cont grant holes

0 until 0900. SE inspector does not show,  
will wait 15 min.

0900 No grant inspector yet. Will wait 15 min

0915 No grant inspector. Will proceed with  
grouting and fill out a seal without  
witness form. Begin grouting  
SWMU23CO16IW

0928 SWMU23CO16IW complete. used 35  
gallons of grout (4 bags). Move to  
SWMU23CO15IW but need to add more  
water.

0930 Change of plan - need to drill  
SWMU23CO14IW so we can finish  
before getting kicked out at 1530.  
Move to SWMU23CO14IW


0940 We don't have enough sand to fully  
install the filter pack at SWMU23CO14IW  
6/16/14

Location Beale AFB, 55023 Date 6/16/14Project / Client 55023 SSCO/AFCECgrouting 456998.09.22.CL.01

- so we will not start drilling it. Continue grouting. Set up to grout SWMU23C015IW
- 0955 Begin grouting SWMU23C015IW with Portland Type II cement / 5% bentonite
- 1000 SWMU23C015IW complete. Used ~25 gallons (3 bags of cement)
- 1015 Driller Moved LAR Rig to SWMU23C014IW
- 1030 Bryan Cook (National) has assured Greg that we will have the sand we need. Set up to drill SWMU23C014IW.
- Equipment
- LAR rig (CME-T5, # BE7NEG)
  - Support Truck (Ford F-250, #364-D)
  - Forklift (SCB, #2F4U76)
  - PID (MUNROE, #102530)
- 1108 Begin drilling SWMU23C014IW.
- 1250 First water at ~28' bgs.
- 1308 Good water bearing zone from 25-28' bgs. 28'-30' bgs is a moist clay layer with ~15% sand.
- 1310 Break for lunch
- 1340 Added ~5 gallons of water into borehole to help increase recovery in sampler. Resume drilling.

*6/16/14*

Location Beale AFB, 55023 Date 6/16/14Project / Client 55023 SSCO/AFCECDrilling SWMU23C014IW 456998.09.22.CL.01

- 1425 Scheduled a great inspection with Paul from Yuba County at 0900 for SWMU23C014IW
- 1450 Spring terminated at 51' bgs. JP
- 1510 Drillers couldn't get an accurate TD measurement. Something has clogged up inside the augers. They hooked up the hammer to clear it out but the cable came off the runner. Had to put the mast down to fix it.
- 1520 SAND DELIVERED. Begin well installation
- 1530 ADDED 4/10# SAND  
1/2 BUCKETS OF SAND ADDED:  

- 1550 Clean up for day. Have to be off-site by 1600.
- 1600 out of equipment yard. Setup to do surface completions.
- 1620 Set up on SWMU23C015IW and start constructing flush mount surface completion
- 1655 SWMU23C015IW complete. Move to SWMU23C016IW
- 1725 SWMU23C016IW complete. Move to SWMU23C017IW.
- 1755 SWMU23C017IW complete. Clean up site.

*6/16/14*



Location Barks AFB, SSOZ3 Date 6/14/14Project / Client SSOZ3 SSCO/AFCECSurface completions 456798, 09, 22, CL, 01

1810 All personnel off-site. Back to field trailer

1830 Natural back to SAC.

1930 End of Day

All personnel  
 off-site

Location Barks AFB, SSOZ3 Date 6/17/14Project / Client SSOZ3 SSCO/AFCECWell installation 456798, 09, 22, CL, 010645 S. Paul/SAC and K. Mouzakis/RDD on-site  
Prep for dayTask: install SUMMITS CO. 14 SW, decon,  
demo after surface completion.

Weather: Sunny, clear, high 84°

Staff: S. Paul/SAC A. Halloran/SAC

K. Mouzakis/RDD

Gary Whittle/NEWSP

Javier Ruiz/NEWSP

0700 Safety, talked about using sunscreen and  
potential vehicular traffic on Dealittle Dr.  
(development crew)

0740 Depart for SSOZ3 equipment yard.

0800 All personnel and equipment on-site

Equipment: LAR rig (LME-25, #32766)

Support truck (Ford F-250, #3641)

Fork-lift (JCB, #2F4V36)

Flatbed truck (Peterbilt, #206-D)

Decontainer (#451-1)

0800 Begin adding filter pack. Sand calcs as follows:

8" borehole =  $0.341 \frac{\text{ft}^3}{\text{ft}}$  (23 ft of filter pack)2" casing =  $0.0218 \frac{\text{ft}^3}{\text{ft}}$  $0.3273 \frac{\text{ft}^3}{\text{ft}}$  $23 \text{ ft} \times 0.3273 \frac{\text{ft}^3}{\text{ft}} = 7.53 \text{ ft}^3 \text{ of sand.}$ 

SPR 6/17/14

Location Beale AFB, 95023 Date 6/17/14Project / Client 55023 ISLO / AFCECWell install (SWMU23C014SW) US6998.07.22.06.01

# of Additional SAND Buckets - 1/2 Full  
 HLL HLL HLL only 1/2 of 1/2 bucket  
 at end was added.

Total # of Buckets From 6/11 & 6/17  
 $15 + 14 \cdot \frac{1}{2} = 29.5$  1/2 Buckets

0825 K. Markakis / RDD off-site

0827 Filter pack complete (28-51 ft bgs)

Begin swabbing F.P.

30 buckets of sand  $\approx$  75 gallons

$$75 \text{ gal} \times \frac{0.133 \text{ ft}^3}{1.5 \text{ gal}} = 9.98 \text{ ft}^3 \text{ of sand}$$

0842 Swabbing complete. Filter pack settled  $\sim$  1 ft  
 added more sand to bring F.P. up to 28' bgs.

0844 Begin adding bentonite. Calc. as follows:

28-24 = 4 ft of seal.

$$8'' \text{ borehole} = 0.3491 \text{ ft}^3$$

$$2'' \text{ casing} = 0.0218 \text{ ft}^3$$

$$0.3273 \frac{\text{ft}^3}{\text{ft}}$$

$$4 \text{ ft} \times 0.3273 \frac{\text{ft}^3}{\text{ft}} = 1.31 \text{ ft}^3$$

$$1.31 \text{ ft}^3 \times 1 \text{ bag} = 6.75 \text{ bags}$$

$$0.75 \text{ ft}^3$$

0845 K. Markakis / RDD back on-site

0855 Added 4 ft bentonite seal (used  $\sim$  1.90 bags)sealed from 28-24 ft bgs. We will hydrate  
 the bentonite and wait  $\sim$  20 min to grate.

off site 6/17/14

Location Beale AFB, 95023 Date 6/17/14Project / Client 55023 ISLO / AFCECWell install (SWMU23C014SW) US6998.07.22.06.01

0905 Yuba County Grant Inspector (Chris) on-site

0910 Begin mixing grout. Grout will consist of  
 Portland Type II cement / 5% bentonite and  
 placed via tremmie.0947 Grouting complete (24-11 ft bgs). Will  
 break down gear and clean up while  
 grout settles, then top it off.1000 Used  $\sim$  70 gallons of grout (11 bags)

Grout inspector off-site.

Grout calc as follows:

23 ft of grout

$$8'' \text{ borehole} = 0.3491 \frac{\text{ft}^3}{\text{ft}}$$

$$2'' \text{ casing} = 0.0218 \frac{\text{ft}^3}{\text{ft}}$$

$$0.3273 \frac{\text{ft}^3}{\text{ft}}$$

$$23 \text{ ft} \times 0.3273 \frac{\text{ft}^3}{\text{ft}} = 7.53 \text{ ft}^3$$

$$7.53 \text{ ft}^3 \times 1 \frac{\text{gal}}{\text{ft}^3} = 56.62 \text{ gallons}$$

$$0.33 \text{ ft}^3$$

Break down / clean up

1007 K. Markakis off-site.

1200 All equipment off-site except forklift.

National is decoming augers.

1230 Pulled sample (IDW) SWMU23C014W

for sublab / SW7000 and SW9260B  
 (metals and VOCs) from roll-off bin

off site 6/17/14

Location Beale AFB, 55023 Date 6/17/14  
 Project / Client 55023 ISCO / AFCEC  
 Well installation 456998.09.22.CC.01

- 1245 Approximately 100 gallons of auger clean water was taken to rate it for VOCs at LFO13
- 1315 Go back to 55023 to finish surface completion at SWMU23C014FW
- 1400 SWMU23C014FW complete. Back to trailer
- 1430 National off-base. This concludes all drilling work
- 1600 S. Paul SAC off-base End of Day

*[Signature]*  
6/17/14

Location BEALE AFB SITE 55023 Date 06-17-2014  
 Project / Client 55023 ISCO / AFCEC  
 WELL DEVELOPMENT 456998.09.22.CC.01

TAJR - WELL DEVELOPMENT OF SWMU23C017FW, SWMU23C016FW, SWMU23C015FW AND SWMU23C014FW  
 PERSONNEL: WILFRED AKAH/SAC  
 ANNIE HALLORAN/SAC  
 KATY INDUZAKIS/RDD  
 PATRICK MULLER - AIEWP  
 EQUIPMENT: SOUNDER G-101362 HECOM  
 HORIZA U-02 #C102389  
 PID MULTIRAE #C102680  
 TURBIDITY METER HACH #C-101399  
 DEVELOPMENT RIG PULSTAR #110-10  
 TRACTOR SUPPORT #410-8  
 GROUND FOR RED FLOW PUMP WITH CHECK VALVE  
 O700 ON SITE. CALIBRATE EQUIPMENT  
 HACH CALIBRATION PASSED  
 MULTIRAE: O<sub>2</sub> H<sub>2</sub>S LEL CO VOL  
 FRESH AIR 20.9 0.0 0 0 0.0  
 SPAN CAL 18.0 10.3 49 51 100.3  
 multi gas Lot # 1587320 cyl 65 exp 11/2015  
 iso. lot # GP11010 exp 4/2014  
 HORIZA cal sol'n Lot # 440076 exp 4/2015  
 pH COND TURB DO TEMP ORP  
 4.98 4.44 0.0 8.58 23.75 323  
 LOADING EQUIPMENT

*[Signature]*  
06172014

177  
06-18-2014  
07:54:34 p.m.  
530-788-1098

Location BEALE AFB SITE 55023 Date 06/17/2014Project / Client 55023 ISCO / AFLUCLWELL DEVELOPMENT 456997.09.22.CL.01

0715 TAILGATE MEETING. DISCUSSED SUN EXPOSURE,  
TRAFFIC HAZARDS AND PROTECTION OF PROPERTY  
0800 ON SITE AT 55023, SET UP AT SWMUCO 171W.

USE PLASTIC SHEETING TO PROTECT SIDEWALK  
AND CREATE EXCLUSION ZONE USING  
DELIMITORS, CAUTION TAPE AND SIGNAGE.

LOCATION OF IRRIGATION PIPING PREVENTS  
RIG FROM POSITIONING ENTIRELY ON  
CONCRETE. FRONT CORNER EXTENDS ~3 FT  
INTO DODD LITTLE DRIVE. NOTIFIED W. AKAH

0900 W. AKAH ON SITE TO INSPECT SETUP.  
APPROVES CURRENT SETUP AS LONG AS  
TRAFFIC FLOW IS NOT AFFECTED AND ROAD  
IS CLEARED BY 1100.

0910 W. AKAH OFF SITE. PREPARED TO SURGE/  
BAIL SWMUCO 171W  
PID 33.9 IN WELLHEAD, 0.0 IN PZ  
(CREATING WELL) TOTAL DEPTH 34.00 FT BTDC

DTW 12.54 FT BTDC

WELL VOLUME =  $(34.00 - 12.54) \text{ ft} \times 0.637 \text{ ft}^2 / \text{ft}$

FOR 2" DIA + 0.3'  $\times (36.5 - 13) \text{ ft} \times 2.611 \text{ ft}^2 / \text{ft}$

FOR 8" SAND PACK = 2203 gallons

10 WELL VOLUMES = 220 gallons

0920 TOWER UP

06/17/2014

Location BEALE AFB SITE 55023 Date 06/17/2014Project / Client 55023 ISCO / AFLUCLWELL DEVELOPMENT 456997.09.22.CL.01

0939 BEGIN SURGE OF ENTER WATER  
COLUMN USING TIGHT RUBBER SEAL ON  
THE SURGE BLOCK AND FAST SURGING.

0949 BAILING. BAILED 4 gallons  
INITIAL WQ READINGS:

| pH   | COND | TURB  | DO   | TEMP  | ORP |
|------|------|-------|------|-------|-----|
| 5.02 | 0.90 | 11000 | 7.02 | 21.52 | 303 |

1000 SURGING. K. MAUZAKES ON SITE

1010 BAILING. BAILED 10 gallons

1020 SURGING. K. MAUZAKES OFF SITE.

1030 BAILING. BAILED 4 GALLONS.

WATER REMOVED IS MURKY BROWN.  
SEDIMENTS AND FILTER PACK SAND  
SETTLED AT BOTTOM OF PULCKET.

1050 PREPARE TO DROP PUMP

DTW 12.72 AFTER BAILING

1100 ALL EQUIPMENT REMOVED FROM  
ROADWAY. INSTALLING CHECK VALVE  
ON PUMP. PROBLEMS WITH FITTINGS.

1137 PUMP DROPPED TO APPROX. 17 FT BTDC  
DTW 12.75 (DISPLAYED BY PUMP)

1139 PUMP ON. SEE WELL DEVELOPMENT

LOG FOR DEVELOPMENT DATA. 225 gpm.

1235 PUMP LOWERED TO APPROX. 33 FT BTDC

06/17/2014



Location BEALE AFB SITE SFO23 Date 06/7/2014Project / Client SFO23 ISCO / AFCECWELL DEVELOPMENT 456998.09.72.CL.041304 WELL DEVELOPED, PUMP OFF, BEGIN WELL  
~~RECHARGE TEST~~ // RECHARGE TEST

| TIME               | WL (bTDC) | TIME                   | WL (bTDC) |
|--------------------|-----------|------------------------|-----------|
| 1304 <sup>30</sup> | 15.88     | 1316                   | 14.11     |
| 1305               | 15.25     | 1317                   | 14.06     |
| 1305 <sup>30</sup> | 14.92     | 1318                   | 14.02     |
| 1306               | 14.80     | 1913                   | 17.98     |
| 1306 <sup>30</sup> | 14.71     | 1324                   | 13.84     |
| 1307               | 14.65     | 1329                   | 13.74     |
| 1308               | 14.54     | 1334                   | 13.66     |
| 1309               | 14.44     | 1339                   | 13.60     |
| 1310               | 14.38     | 1344                   | 13.53     |
| 1311               | 14.32     | 1349                   | 13.45     |
| 1312               | 14.26     | 1354                   | 13.41     |
| 1313               | 14.22     | 1359                   | 13.35     |
| 1314               | 14.18     | TOTAL DRAWDOWN 4.28 ft |           |
| 1315               | 14.15     | 80% RECOVERY 13.35 ft  |           |

1340 NATIONAL SETTING UP AT SWMU23C016IW  
DURING RECHARGE TEST

TOTAL DEPTH 34.80 ft bTDC

DTW 16.12 ft bTDC

PSD 34.8 ppm IN WELLHEAD. VENTING.

0.0 ppm IN BREATHING ZONE.

1350 SURGING SWMU23C016IW

06/7/2014

Location BEALE AFB SITE SFO23 Date 06/7/2014Project / Client SFO23 ISCO / AFCECWELL DEVELOPMENT 456998.09.72.CL.011400 RECHARGE TEST COMPLETED AT  
SWMU23C017IW. FINAL TD 34.80 ft bTDC1405 BAILING SWMU23C016IW. 5 gallons  
PURPLE WATER IMMEDIATELY DRAWN + SOME  
FILTER PACK SAND OBSERVED

1410 SURGING SWMU23C016IW

1420 BAILING. BAILED 5 gallons

1430 SURGING

1440 BAILING. 5 gallons

1447 PREPARE TO DROP PUMP

1500 DTW 16.40 ft bTDC AFTER BAILING

1505 PUMP ON (M80 SCREEN) 2 gpm.  
SEE WELL DEVELOPMENT LOG FOR DATA.

1545 PUMP LOWERED TO APPROX. 33 ft bTDC

WELL VOLUME =  $(34.80 - 16.12) \text{ ft} \times 0.163 \text{ gal/ft}$ FOR 2" DIA +  $0.3 (36.5 - 13) \text{ ft} \times 2.611 \text{ gal/ft}$ 

FOR 8" FILTER PACK = 21.44 gal

10 WELL VOLUMES = 214 gal

1645 TEN WELL VOLUMES REMOVED. FINAL

TURBIDITY 73.3 NTU. WELL

DEVELOPED. BEGIN RECHARGE TEST.

MAX DRAWDOWN 6.87 ft

80% RECOVERY 17.52 ft bTDC

06/7/2014

Location DEALE AFB SITE 15023 Date 06/17/2014Project / Client SS023 ISLO / AFCECWell Development 456998.09.22.CL.01

## SWMU23CO16IW RECHARGE TEST :

| TIME               | WL (GTOL) | TIME            | WL (GTOL) |
|--------------------|-----------|-----------------|-----------|
| 1650 <sup>30</sup> | 22.00     | 1659            | 18.17     |
| 1651               | 21.75     | 1700            | 18.04     |
| 1651 <sup>30</sup> | 20.75     | 1701            | 17.93     |
| 1652               | 20.34     | 1702            | 17.85     |
| 1653               | 19.70     | 1703            | 17.76     |
| 1654               | 19.25     | 1704            | 17.64     |
| 1655               | 18.99     | 1705            | 17.60     |
| 1656               | 18.73     | 1706            | 17.53     |
| 1657               | 18.54     | 1707            | 17.46     |
| 1658               | 18.35     | 80% RECHARGE DA |           |

1708 CLEANING UP. FINAL TD 35.10 FT GTOL

1815 TRAILER IN YARD STILL CONTAINING

ALL WATER GENERATED TODAY. ALL

EQUIPMENT OFFSITE AT 55023.

NATIONAL OFFSITE: A. HALLORAN BACK

AT TRAILER.

1930 END OF DAY.

06/17/2014

Location DEALE AFB SITE 15023 Date 06/18/2014Project / Client SS023 ISCO / AFCECWell Development 456995.09.22.CL.01

## TASK DEVELOP NEWLY INSTALLED INJECTION WELLS.

SWMU23CO14IW AND SWMU23CO15IW

PERSONNEL: ANNE HALLORAN / JAC

PATRICK MULLEN - NEWP

EQUIPMENT: SOUNDER HEARM #G-101362

PFD MULTIRAE #C-102630

HORIBA U-22 #C-102389

TURBO METER HACH #C-101390

DEVELOPMENT REG PUMPAGE #110-10

SUPPORT MEASUR #410-8

0645 A. HALLORAN ONSITE. CALIBRATIONS:

HACH CALIBRATION PASS

MULTIRAE O<sub>2</sub> CO LEL H<sub>2</sub>S VOC

FRESH AIR 20.9 0 0 0.0 0.0

SPAN 18.0 51 49 10.4 100.2

4gas LOT# 1587320 cyl 65 exp 11/2015

ISO LOT# GP11010 exp 4/2017

REGULATORS 0.5 LPM MODELS 715 &amp; 713

HORIBA CAL SIGN LOT# 4A3349 exp 2/2015

pH CONDO TURB DO TEMP DOV

3.92 4.52 1.4 R.F. 27.75 357

0650 P. MULLEN ONSITE. TAILGATE MEETING -

REVIEWED AHA FOR SUBMERSIBLE PUMPS

DISCUSSED TRAFFIC, TRIP/SLEEP/PARKS

06/18/2014

Location BEALE AFB SITE 55023 Date 06 18 2014Project / Client 55023 ISCO / AFCECWELL DEVELOPMENT 45699P.09.22.CL.01

5 0705 TRANSFER WATER GENERATED DURING  
- DEVELOPMENT OF SWMUZ3CO15IW AND  
SWMUZ3CO17IW YESTERDAY INTO CTS  
VOC TANKS #5 AND #6. APPROXIMATELY  
230 gallons. UPDATE WASTE TRACKING LOG.

0730 TALKED WITH MAINTENANCE YARD STAFF  
REGARDING SITE ACCESS. GATES CLOSE  
AT 1600.

0740 SETTING UP AT SWMUZ3CO15IW.  
EXCLUSION ZONE WITH CONES AND CAUTION TAPE.  
OCCUPY RISK LANE OUT NIT ROADWAY.

0810 TOWER UP. PFD 7000 ppm IN WELLHEAD  
(FRESH PVC GUNK PRESENT) 0.0 ppm IN  
BREATHING ZONE. VANTING WELLS  
TOTAL DEPTH 35.20 ft bTOC  
DTW 13.80 ft bTOC

0815 SURGING SWMUZ3CO15IW

0825 BAILING. REMOVED 5 gallons. WATER  
MURKY BROWN. SMALL AMOUNT OF SAND  
OBSERVED.

0835 SURGING SWMUZ3CO15IW

0840 BRAD SHEARER ON SITE. BREF  
TAILGATE MEETING.

0845 BAILING. REMOVED 5 gallons

*ML*  
06 18 2014

Location BEALE AFB SITE 55023 Date 06 18 2014Project / Client 55023 ISCO / AFCECWELL DEVELOPMENT 45699P.09.22.CL.01

0856 SURGING SWMUZ3CO15IW. MODERATELY  
AGGRESSIVE SURGING ACTION. REMOVING  
LESS FILTER PACK SAND THAN YESTERDAY.

0906 BAIL. REMOVED 5 gallons.

0920 DEVELOPMENT RIG REMOVED FROM  
EXCLUSION ZONE. PORTABLE GENERATOR  
WILL BE USED FOR PUMP.

0925 PUMP INSTALLED IN WELL 20 ft bTOC

NOTE: WATER QUALITY OF BAILED WATER:

| pH   | COND | TURB | DS   | TEMP  | ORP |
|------|------|------|------|-------|-----|
| 5.54 | 0.90 | 7100 | 8.75 | 22.06 | -25 |

0930 POST-BAILING WATER LEVEL 14.30 ft bTOC

0930 B. SHEARER OFF SITE

0938 BREATHING ZONE AIR MONITORING

O<sub>2</sub> 20.9%, CO<sub>2</sub> 0%, H<sub>2</sub>S 0.0 ppm, VOC 0.0 ppm

0944 PUMP ON AT 2 gpm. SEE WELL  
DEVELOPMENT LOG FOR DATA.

SWMUZ3CO15IW WELL VOLUME =

$$\begin{aligned} & (35.20 - 13.80) \text{ ft} \times 0.163 \text{ gal/ft} \text{ FOR } 2" \text{ DIA} \\ & + 0.3 (36.5 - 13) \text{ ft} \times 2.611 \text{ gal/ft} \text{ FOR } 8" \text{ DIA} \\ & = 21.90 \text{ gallons} \end{aligned}$$

$$10 \text{ WELL VOLUMES} = 219 \text{ gallons}$$

1001 PUMP LOWERED TO 29 ft bTOC, FLOW  
RATE REDUCED TO 1 gpm

*ML*  
06 18 2014

Location BEALE AFB SITE 55023 Date 06 18 2014Project / Client 55023 ISCO / AFCECWELL DEVELOPMENT 456998.09.02.CL.01

1134 SWMUZ3CO15IW DEVELOPED. PUMP OFF.  
 BEGIN RECHARGE TEST. MAX DRAWDOWN  
 DURING DEVELOPMENT WAS 9.62 FT

| TIME               | WL (6TDC) | TIME | WL (6TDC) |
|--------------------|-----------|------|-----------|
| 1134 <sup>30</sup> | 22.29     | 1145 | 18.95     |
| 1135               | 21.94     | 1146 | 18.79     |
| 1135 <sup>30</sup> | 21.75     | 1147 | 18.62     |
| 1136               | 21.54     | 1148 | 18.47     |
| 1136 <sup>30</sup> | 21.23     | 1149 | 18.32     |
| 1137               | 21.04     | 1150 | 18.19     |
| 1138               | 20.88     | 1155 | 17.56     |
| 1139               | 20.37     | 1200 | 17.08     |
| 1140               | 20.06     | 1205 | 16.67     |
| 1141               | 19.81     | 1210 | 16.34     |
| 1142               | 19.53     | 1215 | 16.05     |
| 1143               | 19.32     | 1220 | 15.81     |
| 1144               | 19.09     | 1225 | 15.61     |

TEST COMPLETE. 80% RECOVERY ACHIEVED.

NOTE: TODAY AND YESTERDAY, CONDUCTIVITY  
 READS FLASHING. RECALIBRATION DID NOT  
 CHANGE. READS NORMAL IN CLEAN WATER.

NOTE: P. MULLEN MOVED TO SWMUZCO14IW  
 AT 1040 TO SWAB + PAUL. INITIAL PID  
 0.0ppm IN WELLHEAD AND BREATHING ZONE.

06 18 2014

Location BEALE AFB SITE 55023 Date 06 18 2014Project / Client 55023 ISCO / AFCECWELL DEVELOPMENT 456998.09.02.CL.01

SWMUZ3CO14IW TOTAL DEPTH 50.40 FT TO  
 DTW 18.55 FT BTDC. SUCKED 10 MIN,  
 BAILED, SUCKED 10 MIN, BAILED,  
 SUCKED 10 MIN, BAILED. TOTAL 20 GPM  
 WATER REMOVED, MURKY BROWN,  
 SEDIMENTS SETTLE QUICKLY.

INITIAL WATER QUALITY:

pH COND TURB DO TEMP ORP  
 6.84 0.90 71000 7.75 25.42 52

DTW POST BAIL 18.61 FT BTDC

1145 WELL RECHARGE TEST AT

SWMUZ3CO15IW COMPLETE. PULL  
 PUMP AND DECON (LQVINDX AND DI).  
 BREAK DOWN EXCLUSION ZONE AND  
 MOVE INSIDE MAINTENANCE YARD  
 TO SWMUZ3CO14IW.

1245 PUMP INSTALLED IN SWMUZ3CO14IW  
 AT 35 FT LTDC.

1255 PUMP ON AT 2gpm. SEE WELL  
 DEVELOPMENT LOG FOR DATA.

BREATHING ZONE AIR MONITORING  
 O2 20.9%, CO2 0%, H2S 0.0ppm, VOC 0.0ppm

1310 PUMP LOWERED TO MID-DRYEN

1325 PUMP LOWERED TO 49 FT LTDC

06 18 2014



Location BEALE AFB SITE 55023 Date 06 18 2014Project / Client 55023 ISCO/APCCWELL DEVELOPMENT 456998.09.22.UL.01

1347 PUMP OFF. SUMU23C014IW DEVELOPED.  
BEGIN RECHARGE TEST.

| TIME               | WL (F00)               |
|--------------------|------------------------|
| 1348               | 19.75                  |
| 1348 <sup>30</sup> | 19.60                  |
| 1349               | 19.55                  |
| 1349 <sup>30</sup> | <del>19.49</del> 19.53 |
| 1350               | <del>19.42</del> 19.49 |
| 1351               | 19.42                  |
| 1352               | 19.34                  |
| 1353               | 19.29                  |

MAXIMUM DRAWDOWN 9.35 ft

80% RECOVERY ACHIEVED.

1355 UPON REMOVAL OF PUMP FROM WELL,  
P. MULLEN FEELS THAT CHECK VALVES MAY  
HAVE BEEN LEAKING A SMALL AMOUNT  
DUE TO GRIT GETTING STUCK IN MECHANISM.  
BRAD SHEPHERD WAS CONSULTED AND CONFIRMED  
THAT ANOTHER TEST WILL NOT BE NEEDED.  
FINAL TD 50.46 IN SUMU23C014IW.  
CLEANING UP.

1410 TRANSFER WATER GENERATED PURSING  
DEVELOPMENT TO GTS TOTE #6,3  
APPROX. 270 gallons. UPDATED LOG.

*[Signature]*


06 18 2014

Location BEALE AFB SITE 55023 Date 06 18 2014Project / Client 55023 ISCO/APCCWELL DEVELOPMENT 456998.09.22.UL.01

1430 AT LAYDOWN YARD. COMPLETING  
TAPERWORK AND CLEANING UP.

1530 NATIONAL OFF SITE.

1630 END OF DAY.



*[Signature]*  
06 18 2014

Location Site SS023 - Beale AFB Date July 7, 2014

Project / Client SS023 ISCO / AFCEC

456998.09.22.CL.01

Surveying

1415 Arrived at Site SS023 from Site Tu509/CG517

Weather: Sunny, hot, temperature  $\approx 95^{\circ}\text{F}$

Crew: Brian Colson

David Ramirez

Task: Survey at 4 newly installed injection wells

~~23C014IW through 23C017IW~~ via

Swmu23C014IW through Swmu23C017IW

1430 Started Surveying at Swmu23C016IW


1435 Started Surveying at Swmu23C015IW

1440 Surveying at Swmu23C017IW

Fenced yard containing Swmu23C014IW is locked

surveying at Swmu23C014IW will be

Completed tomorrow.



Location Site SS023 - Beale AFB Date 07-07-14

Project / Client SS023 ISCO / AFCEC

456998.09.22.CL.01

SURVEYING

1015 Arrive at Site SS023 to survey

location that was not sampled

yesterday due to locked gate


1020 Surveyed SWMU23C014IW

1025 offsite after surveying location

to try Site SS035 survey again

(equipment dead battery on first

attempt at Site SS035)



Location Site SS023 Beale AFB Date 10/23/14Project / Client SS023 ISCO / AFCECResurvey 456998.09.22.01-01

1421 Arrive at SS023 from SS035. Gate to yard is closed. Base is having a security drill all day. Knock on main shop door, explain our work, they are ok letting us in.

1430 J. Harlow looks at well locations and ref well locations, can't access both ref wells to establish total station. Looking to see if he has other data to use to re-survey SWMU 23C014/W

1433 J. Harlow calls Pat Tami to discuss. Pat ok with using single reference well to establish vertical to resurvey SWMU 23C014/W. Set up total station.

1445 Shoot reference elevation at SWMU 008/W, using ref elevation to set total station elevation to resurvey SWMU 014/W, old elevation 133.12, new elevation 133.10

1455 Mob to SSS08 to try to get in yard. Will return to resurvey locations along Doolittle

Location SS023 Beale AFB Date 10/23/14Project / Client SS023 ISCO / AFCECResurvey 456998.09.22.01-01

1545 Return to SS023, Set up prism on SWMU 23C014/W

1555 Set up total station.

1558 Set total station elevation using given ref elevation for SWMU 008/W to anchor resurvey points.

1603 Resurvey SWMU 017/W, resurvey elevation differs from previous by  $\pm 0.09$

1607 Resurvey SWMU 015/W, resurvey elevation differs from previous by  $\pm 0.01$

1610 Resurvey SWMU 016/W, resurvey elevation differs from previous by  $\pm 0.01$

1613 Tear down total station, prism. Mob to Clinic.

10/23/14  
Sun



Location BEALE AFB SITE 55023 Date 11 05 2014Project / Client 55023 ISCO / AFCECPERMANGANATE INJECTION 456998.09.22.CL01

0700 ON SITE PREP PAPERWORK + LOAD EQUIPMENT

TASK: BEGSV INJECTION PHASE 1

PERSONNEL: KEVIN ROBERTS / SAC

ANNE HALORAN / SAC (SERIES)

WEATHER: SUN, HIGH 75°F

0710 CALIBRATE PID - ALL PASS

CALIBRATE HANISA #C102675 - pH 4.01, COND

4.48 mS/cm, TURB 0.0 NTU, DO 8.48 mg/L

ANAL CAL SOLN LOT #4A1131 exp SEP/15

0800 AT SITE 55023, SITE WALK + TAILGATE

MEETING - DISCUSS TRIP HAZARDS, SYSTEM  
OPERATION PROCEDURES, CHEMICAL HAZARDS +  
SPILL RESPONSE PLAN.0820 BEGSV LEAK CHECK OF SYSTEM. REPAIRS  
AND NEW FIBRE HOSE NEEDED.1015 COLLECTED SAMPLE FROM WELL BAT 3 MW FOR  
PERMANGANATE FIELD TEST. WELL WATER  
QUALITY PARAMETERS WERE RECORDED FOR  
BASELINE MONITORING. SEE PURGE LOG  
SHEET AND FIELD TEST SHEET FOR RESULTS.1129 COLLECTED SAMPLE FROM WELL BAT 4 MW FOR  
PERMANGANATE FIELD TEST. SEE PURGE LOG  
SHEET AND FIELD TEST SHEET FOR RESULTS  
AND WATER QUALITY PARAMETERS.Location BEALE AFB SITE 55023 Date 11 05 2014Project / Client 55023 ISCO / AFCECPERMANGANATE INJECTION 456998.09.22.CL01

1200 COLLECTED SAMPLE FROM BAT 8 MW

FOR PERMANGANATE FIELD TEST. SEE  
LOG SHEET + FIELD TEST SHEET FOR RESULTS  
AND WATER QUALITY PARAMETERS.1234 COLLECTED SAMPLE FROM SUMMS41002 MW  
FOR FIELD TEST. SEE LOG SHEET + FIELD  
TEST SHEET FOR RESULTS + WQ PARAMETERS.1330 WATER LEVEL SURVEY AND BEGSV  
COLLECTING PARAMETERS AT REMAINING  
WELLS NEEDED FOR BASELINE.1430 COLLECTED PARAMETERS AT BAT 1 MW.  
SEE LOG SHEET.

1440 BEGSV INJECTING.

1530 PARAMETERS COLLECTED FOR  
SWMU 23C016 SW, 23SWMU 1 MW, +  
SWMU 23C015 SW. SEE LOG SHEETS -  
A. HALORAN OFFSITE.

1605 Kevin leaves the site



Location SS023 Date 11/6/14

Project / Client ISCO injections

08:00 on-site getting ready  
to inject. Jeff Paul &  
Kevin Roberts 35" of  
peum in first tote. pump  
2" yesterday. Jeff is taking  
the Water Quality Readings  
I am getting the trailers  
going.

08:30 Started pumping

09:20 increase flow to 3.0  
gpm on both wells, 009  
& 017.

09:30 shut down to tighten  
pressure gauge on well  
head 017IW. Just a  
drip neutralized with  
stabilizer.

~~10:24~~ Shutting down to switch  
10:24 motors on distribution.

10:47 BACK ON LINE

11:40 move both wells to 4.0  
Injection Doses.

Location \_\_\_\_\_ Date 11/10/14

Project / Client SS023 ISCO Injections

1:30 System Back up  
and Run

662.0 5327.0

Band moved it to 3.5-3.0  
Band bumped it to 4.5 @  
@ 1500

Beale AFB, Site 55023 11/7/14

55023 ISCO / AFCEC

Injections 456998.09.22.CL.01

0650 J. Paul/SAC arrives at trailer. prep for day.

Task: Continued injections for phase 1

weather: sunny, clear, high of 75°, low of 50°

Personnel: J. Paul/SAC.

0700 Tailgate meeting. Talked about potential for daylighting. Use of sunscreen.

Equipment Geopump, # C102090

Horruba U-10, # C102675

Hach Colorimeter,

Water level meter, Hannon, # G101362

0745 Depart for 55023

0757 on-site. Begin collecting pre-injection data.

Injected 1,250 gallons of chase water into each well to dilute the 77 gallons of sodium permanganate that were siphoned into the wells overnight

starting system, it appears permanganate tote was siphoned off overnight. Was instructed by Mondson/NSO to start system & the dosatron to flush it out.

0800 System start up

0830 System seems to be running smoothly after walk-through. No daylighting or pressure spikes.

0848 Per request of K. Asmondson/NSO, all

11/7/14

Beale AFB, Site 55023 11/7/14

55023 ISCO / AFCEC

Injections 456998.09.22.CL.01

Wells will be purged for parameters at end of day.

0930 Take totalizer/flow readings

1030 Take readings. No daylighting upon walk-through.

1125 Take readings

1130 Collect mid-day water levels. No leaks upon walk-through

1230 Take readings

1300 Begin purging wells for permanganate data and water quality parameters

1325 Take readings

1442 Well purges complete. Back to injection trailer

1450 Reached target flush volume.

1455 System off.

1505 Site is buttoned down for weekend.

De-mob to trailer for paperwork.

1640 End of day

11/7/14



Location Site 23 ISCO Date 11/10/14

Project / Client Injection

1200 TAKE WATER Levels, Prior to  
Injecting. 75°, on site is  
Kevin Roberts.

1227 Begin injections to wells  
017 + 009.

1338 Begin water quality  
sampling walk around Daylighting

1500 completed water quality  
conduct permeability  
head testing

1545 Begin flushing of  
system

1605 shut down wells

Location Site 23 ISCO Date 11/11/14

Project / Client Injection

08:00 @ Site 60° - injections  
turn on fire hydrant.  
Switch rates 34 1/4 in  
this one getting Reedy  
water levels at observation  
wells

0903 WATER flowing set  
flow rates.

0912 Begin Dosing.

0925 conduct walk around  
for Daylighting

1030 check for daylighting

1300 TAKE WATER Levels  
Begin water quality  
Readings

1400 Back to traverse  
taking Bot-1, Bot-2  
Readings

1511 All quality samples  
are completed

check for Daylighting


1520 Last Round of water  
in well



Location Site 23 Iseo Date 11/11/14  
 Project / Client Injecting

1530 Begin flushing.

1545 Done flushing packing  
 up + cleaning up for  
 the day



Location Site 32 Iseo Date 11/12/14  
 Project / Client Injecting

1050 Overcast 60° Kevin Roberts  
 go site.

Water levels taken. Turn on  
 water.

1015 Setting flows with just  
 water.

1025 START mixture. Dosatron  
 was moved to 5%

1100 Looking for Day lighting  
 looks Good.

1130 Set-up new EYE WASH.

1240 Shut off to get more  
 DATA steady

1255 Back-walk walk around  
 no Day lighting

1300 Begin water quality  
 Readings.

1510 Readings Done

1533 Begin flushing

1548 System off

Clean up Kevin



Location SS023 Date 11/13/14

Project / Client ISEO 'injections'

1040

Got to the sight light drizzle  
Taking water levels. turned on  
fire hydrant, setting up  
for injections. 15" of perm.  
in second tote. Set flows  
1044 Turn on the permag.


1130 Check for day lightning.  
~~1145~~ 1145 hook Rebar to suction  
line to keep hose on the  
bottom of the tote.  
going to do water quality  
Readings EARLY have to  
STOP EARLY.

1200 Done with injections

*[Handwritten signature]*

Location \_\_\_\_\_ Date \_\_\_\_\_

Project / Client \_\_\_\_\_



Location SS-23 ISCO Date 11/17/14Project / Client injections38° Cold. Clear Skys

07:00 check injection points  
check trailer on hoses  
looks good from over  
the weekend.

0720 Getting Ready to take  
water levels, and  
complete them.

0730 turn water on to  
injection trailer.

0745. setting water flows  
~~over~~ switching back to  
the first tank which has  
16 3/4" of product in  
it. 09:34 heading to get pump

0802 Begin injections.  
the dosatron skips on  
and off, I have to hit the  
on and off switch every  
so often to keep it going.

1204 BACK STARTED ISCO  
injections again

Location SS-23 ISCO Date 11/17/14Project / Client injections.

12:04 Begin pumping  
the 15" inches from  
one tote to the tote  
with the 54 10 it.

1230 there was a total of  
20" in last tank started  
at 1204.

1300 water around dosatron  
keeps shutting off need  
to leave trailer. got  
to keep dosatron running  
having to shut it off  
and turn it back on  
to keep ISCO pumping.

I will attempt to take  
water quality readings  
on the road if pump  
keeps stalling I will  
only take readings on  
Bat #1. and Bat 3.

1330 check for daylighting  
looks good.

1340 on other side and  
done



Location SS-23 ISCO Date 11/17/14Project / Client INJECTIONS

CAN NOT keep dosatron running, going to take water quality at Bat-1 + Bat #2 to keep dosatron running. Begin at Bat-1

1427 Shut down 0017 hit mask, trying to pump 009. Dosatron will not run under low flow.

1512 Begin flush. Finish Bat-1 + Bat #2.

1600 stop flush. Clean up and leave site

*[Handwritten signature]*

Location SS-23 ISCO Date 11/18/14Project / Client INJECTIONS

0630 - Begin Tearing down phase 1 and moving into the transportation yard, moving injection trailer. Tearing down Berm areas.

1130 Building new Berm Runing hoses - ETC.

1600 Leaving the site for the Day. Site is ready to go on phase 2 injections

*[Handwritten signature]*



Location SS-23 ISCO Date 11/12/14Project / Client injections

Raining 50°

0700 ON-SITE taking water  
quality on 15, 16 and one of  
Before starting.

finish setting up injection  
on phase #2

1000 Begin phase 2

1030 Walk around hook for Day  
lighting

Begin Baseline water quality  
on 4 wells BAT-4A-4B  
BAT-8 + BAT-5 there is  
a Bull dozer parked on  
BAT #5.

1130 Walk around and look for  
Day lighting - still raining

1200 finished water quality.  
TAKE INJECTION Readings

1300 Completed ISCO Readings  
do a complete walk around  
for Day lighting

1400 check for Day lighting.

1432 Turn off ISCO Begin  
Flushing

Location SS-23 ISCO Date 11/20/14Project / Client injections

foggy 48° OVERCAST Ready  
for Rain.

0730 ON-SITE tightening up  
Valve on incoming water.

0815 setting flows, with flush  
water.

0830 Begin injections.

0910 Completed walk around  
for Day lighting.

0930 Check flows

1000 KATIE ARRIVED. HHS Tailgate

1010 Walk around no Day  
lighting, Showy Katie Set up

1030 Kevin Roberts offsite.

Check flows @ 10:33

11:00 Walk around, No Daylighting.

11:31 Check flows.

11:55 Begin Baseline water quality on  
BAT 4B. Kevin R. onsite.

12:00 Walk around, No Daylighting.

12:20 Sample - Permainanak.



Location SS-23 ISCO

Date 11/20/14

Project / Client Injections

1232 Check Flows, Begin Baseline Water Quality on BAT-4A. Sample at 12

1301 Walk Around, No Daylighting.

Begin Baseline Water Quality on BAT-8

1325 Begin Baseline Water Quality on BAT-5A.

1333 Check Flows, Heavy Rain

1402 Walk Around, No Daylighting.

1500 Shutting Down ISCO To begin flashing.

1530 Drove for the day cleaning up

Kevin  
Katie

Location SS-23 ISCO

Date 11/20/14 91

Project / Client Injections

Kevin & Katie foggy Cold.

0700 had Tailgate Meeting

0720 TURN ON WATER

0733 TURN ON TRAILER  
TURN ON ISCO.

0805 Walk Around, No Daylighting  
Kevin Roberts offsite.

0830 Check levels

0900 WALK AROUND, No Daylighting

0930 Check Levels

0955 Kevin is back Katie leaves Site

1000 Complete Walk Around No Daylighting.

1015 Starting Water Quality Readings

1130 Completed WATER Quality Readings

1135 Conduct Walk around for Daylighting. Katie is Back on-site.

1140 Kevin Roberts offsite.

1145 Took End of Day Water levels.

1200 Conducted Walk Around for Daylighting. No Daylight.

1200 K. Roberts offsite



Location SS-23 ISCO Date 11/21/14Project / Client Injections

1210 Turned off Dosimeter. Started Flushing.  
 1237 Completed Flushing. Turned water off.

*Handwritten signature*

Location SS-23 ISCO Date 11/24/14Project / Client Injections

40° COLD, Sunny.

- 0730 ARRIVE ON-Site START  
 WATER (NOT INJECTIONS YET)  
 TAKE WATER levels.
0755. TURN ON TRAILER inject  
 ing NOW.
- 0810: Could not keep dosatron  
 running, switched to the  
 second TANK.
- 0840 WALK around NO Daylighting  
 it appears pressures are  
 up slightly to the wells
- 0857 I think I found the  
 problem with the dosatron  
 it may be an Air leak  
 on the Suction. Working  
 with it trying to fix it.
- 0930 WALK around / NO Daylighting  
 Dosatron going STRONG.
- 1030 WALK around NO DAYLIGHTING
- 1132 shut down to go to the  
 office.